## GREATER GIYANI MUNICIPALITY 2016/17 THIRD QUARTER SDBIP REPORT



## GREATER GIVANI MUNICIPALITY

NDHAVUKO I RIFUWO





| TABLE OF CONTENT   |
|--|
| 4. HIGHER LEVEL SDBIP  |
| 4.1. Municipal Transformation and Organisational Development |
| 4.2. Baisc service Delivery                                  |
| 4.3. Local Economic Development                              |
| 4.4. Municipal Finance Management and Viability              |
| 4.5. Good Governance and Public Participation                |
| 5. LOWER LEVEL SDBIP   |
| 5.1. Municipal Transformation and Organisational Development |
| 5.2. Baisc service Delivery                                  |
| 5.3. Local Economic Development                              |
| 5.4. Municipal Finance Management and Viability              |
| 5.5. Good Governance and Public Participation                |

| Key Performance Area                                 |     | Total Third<br>Quarter<br>Reported<br>Indicators | Total<br>Achieved |
|--|-----|--|-------------------|
| KPA 1: Spatial Rational                              | 15  | 14   | 10                |
| KPA 2: Institutional Development and Transformation  | 15  | 14   | 11                |
| KPA 3: Infrastructure Development And Basic Services | 51  | 29   | 21                |
| KPA 4: Local Economic Development                    | 3   | 3  | 2                 |
| KPA 5:Financial Viability                            | 12  | 6  | 6                 |
| KPA 6:Public Participation And Good Governance       | 27  | 23   | 14                |
| TOTAL  | 124 | 89   | 63                |
| PERCENTAGE   |     |  | 73%               |

| Total Not<br>Achieved | N/A | Withdrawn | Percentange<br>per KPA |
|-----------------------|-----|-----------|------------------------|
| 4                     | 0   | 1         | 71%                    |
| 3                     | 1   | 0         | 79%                    |
| 8                     | 12  | 9         | 72%                    |
| 1                     | 0   | 0         | 67%                    |
| 0                     | 6   | 0         | 100%                   |
| 9                     | 4   | 0         | 64%                    |
| 24                    | 23  | 10        |                        |
| 27%                   |     |           |                        |

| Priority<br>Issue/Progra<br>mme                                    | Development<br>Objective   | Key Performance<br>Indicators/Measur<br>able Objective  | Baseline   | Annual Targets   | Project Name                            | Project/Indicator<br>Description  | Location   | Ward                          | Funding<br>Source | Budget 16/17 R'000 | Adjusted 16/17 Budget R'00 | Start Date | End Date   | 3rd Q Targets  | Actual Peformance   | Variance  | Reason For Variance     | Measures to Improve<br>Performance                         | Portfolio Of<br>Evidence  | Dept           |
|--|--|---|--|--|---|---|--|-------------------------------|-------------------|--------------------|----------------------------|------------|------------|--|---|---|-------------------------|--|---|----------------|
| 4.1 SPATIAL I  | RATIONAL   |   |  |  |   |   |  |                               |                   |                    |                            |            |            |  | T.  |   |                         |  |   |                |
| Spatial and<br>Town<br>Planning                                    | Advance Spatial<br>Planning  | lign with SPLUMA  | Approved<br>Spatial<br>Development<br>Framework<br>(SDF)                         | Review the SDF by<br>30 June 2017  | SDF                                     | Submission of the SDF to<br>Council for Approval  | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | Submission of the Draft SDF to<br>Council for noting and call for<br>inputs  | Target Not Achieved. The Draft<br>SDFnot yet submitted to Council<br>for noting | Submission of the Draft SDF to<br>Council for noting and call for<br>inputs | Insufficient budget     | To be budgeted for in 2017/18<br>financial year            | SDF and<br>Council<br>Resolution                                  | P & Dev        |
| 4.2. MUNICIF   | PAL TRANSFORMATION   | AND ORGANISATION  | IAL DEVELOPME  | NT (HIGHER SDBIP)  |   |   |  |                               |                   |                    |                            |            |            |  |   |   |                         |  |   |                |
| Council<br>Services  | To develop and retain<br>the best human<br>capital, effective and<br>efficient<br>administrative and<br>operational support<br>systems | Meetings  | 11 Council<br>meetings held ir<br>2015/16  | 6 Council Meetings coordinated and supported by 30 June 2017   | Council Meeting                         | Organize Council Meeting<br>as per schedule   | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | 2 Council Meetings   | Target Achieved .3 Council<br>Meetings held                                     | None  | None                    | none   | Notices of<br>Invitations,<br>Minutes,<br>Attendance<br>Register  | CORP           |
| Council<br>Services  | To develop and retain<br>the best human<br>capital, effective and<br>efficient<br>administrative and<br>operational support<br>systems | If of Executive<br>Committee<br>Meetings<br>convened by 30<br>June 2017   | 13 Executive<br>Committee held<br>in 2015/16                                     | 12 Executive<br>Committee<br>Meetings to be<br>coordinated and<br>supported by 30<br>June 2017   | Executive<br>Committee<br>Meetings      | Organize Executive<br>Committee Meetings as<br>per schedule   | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | 3 EXCO meetings  | Target Achieved 3 EXCO Meetings<br>held   | None  | None                    | None   | Notices of<br>Invitations,<br>Minutes,<br>Attendance<br>register, | ММ             |
| Council<br>Services  | To develop and retain<br>the best human<br>capital, effective and<br>efficient<br>administrative and<br>operational support<br>systems | Committee<br>Meetings to be   | 72 Portfolio<br>Committee<br>Meetings held ir<br>2015/16                         | 96 Portfolio<br>Committe<br>Meetings (12 Per<br>Portfolio<br>Committee)  | Portfolio<br>Committee<br>Meetings      | Organize Portfolio<br>Committee meeting as per<br>schedule  | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | 24 Portfolio Committe Meetings<br>(3 per Portfolio Committee)<br>coordinated | Target Not Achieved. 18 Portfolio<br>Committe Meetings held                     | 6   | Failure to produce POEs | On Monthly basis Portfolio of evidence should be collected | Notices of<br>Invitations,<br>Minutes,<br>Attendance<br>Register  | ММ             |
| Council<br>Services  | To develop and retain<br>the best human<br>capital, effective and<br>efficient<br>administrative and<br>operational support<br>systems | # of reports<br>developed on<br>implementation of<br>council resolutions  | 8 reports<br>developed in<br>2015/16   | 4 progress reports<br>on<br>implementation of<br>council<br>resolutions to be<br>developed by 30<br>June 2017  | Council<br>resolution<br>implementation | Development of Council<br>Resolution Register and<br>monitor implementation of<br>council resolutions | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | 1 Council resolution<br>implementation report                                | Target Achieved 1 Council<br>resolution implementation report<br>developed      | None  | None                    | None   | Resolution<br>Implementati<br>n Report                            | CORP           |
| Human<br>Resources<br>and<br>Organization<br>al<br>Developmen<br>t | capital, effective and<br>efficient<br>administrative and<br>operational support   | Skills Plan (WSP)<br>and Annual   | 2015/16<br>WSPand ATR<br>submited on the<br>30 April 2015                        | Develop and<br>submit the WSP<br>and ATR to<br>LGSETA by 30<br>April 2017  | WSP and ATR                             | Development and<br>submission of the WSP and<br>ATR   | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/01/207   | 30/04/2017 | Circulate the WSP and ATR to departments for inputs                          | Target Achieved WSP and ATR circulated to departments for inputs                | None  | None                    | None   | WSP, ATR and<br>Proof of<br>Submission                            | CORP           |
| Human<br>Resources<br>and<br>Organization<br>al<br>Developmen<br>t | To develop and retain<br>the best human capital<br>effective and efficient<br>administrative and<br>operational support<br>system      | Employment<br>Equity report to<br>Department of   | 2014/15<br>Employment<br>Equity Report<br>submitted on<br>the 15 January<br>2015 | Submit<br>Employment<br>Equity Report DoL<br>by 31 December<br>2016  | Equity                                  | Development and<br>submission of the<br>Employment Equity Report                                      | Greater Giyani<br>Municipality   | Administration                | Income            | Operational        | Operational                | 1/10/2016  | 31/12/2016 | N/A  | N/A   | N/A   | N/A                     | N/A  | Employment<br>Equity Report<br>Proof of<br>Submission             | CORP           |
| 4.3. BASIC SE  | RVICE DELIVERY AND IN  | FRASTRUCTURE DEV  | VELOPMENT (HIG   | HER SDBIP)   |   | J.  | •  | л                             |                   |                    | J                          |            |            |  | н   | N.  | Л                       | Л  | •   |                |
| Waste<br>Magement  | Accessible basic and infrastructure services   | III of households<br>with access to<br>refuse removal at<br>Section A, D1, D2,<br>E, F and Kremetart<br>by 30 June 2018   |  | 7609 with access<br>to refuse removal<br>at Section A, D1,<br>D2, E, F and<br>Kremetart by 30<br>June 2017   | Management                              | Collection of waste in all<br>the Townships in wards 11,<br>12, 13 & 21                               |  | Wards 11, 12, 13 &<br>21      | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | N/A  | N/A   | N/A   | N/A                     | N/A  | Proof of<br>collection fro<br>the affected<br>stakeholders.       | MM and COMM    |
| Electricity<br>Provision   |  | iii of households to<br>be connected with<br>electricity at<br>Makhuva;<br>Bambeni;<br>Gandlanani;<br>Silawa;<br>N'wamankena;<br>Dingamazi;<br>N'awanganyi;<br>Dzingdizingi;<br>Miswanganyi;<br>Dzingdizingi; | 980 Households<br>connected with<br>electricity                                  | 1004 Households to be connected with electricity at Makhuva; Bambeni; Gandlanani; Silawa; N'wamankena; Dingamazi; Maswanganyi; Dzingidzingi; Matiela by 30 June 2017 | Electrification of<br>Households        | Implement all households connection project   | Makhuva;<br>Bambeni;<br>Gandlanani;<br>Silawa;<br>N'wamankena;<br>Dingamazi;<br>Maswanganyi;<br>Dzingidzingi;<br>Mzilela | Wards 4, 6, 8, 21, 24, 26, 27 | INEP              | 7,000,000          | 8 147 582                  | 1/7/2016   | 30/6/2017  | 360  | Fager Achieved. 360 households<br>electrified                                   | None  | Rone                    | None   | Certificate of<br>completion                                      | MM and<br>TECH |

| Priority<br>Issue/Progra<br>mme      | Development<br>Objective   | Key Performance<br>Indicators/Measur<br>able Objective  | Baseline  | Annual Targets   | Project Name  | Project/Indicator<br>Description   | Location  | Ward                                    | Funding<br>Source | Budget 16/17 R'000 | Adjusted 16/17 Budget R'00 | Start Date | End Date   | 3rd Q Targets              | Actual Peformance   | Variance                                       | Reason For Variance   | Measures to Improve<br>Performance                 | Portfolio Of<br>Evidence   | Dept           |
|--------------------------------------|--|---|---|--|---|--|---|---|-------------------|--------------------|----------------------------|------------|------------|----------------------------|---|--|---|--|--|----------------|
| Electricity<br>Provision             | infrastructure services  | of households<br>connected with<br>electricity at<br>Kheyi, Nikomo C,<br>Khaxani, Mbaula,<br>Maswanganyi and<br>Dzingizingi by 30<br>June 2017                | 1064<br>Householdsconn<br>ected with<br>electricity | 1969 households<br>to be connected<br>with electricity at<br>Kheyi, Nkomo C,<br>Khaxani, Mbaula,<br>Maswanganyi ad<br>Dzingizingi by 30<br>June 2017 | Planning and<br>Design of<br>Electrification of<br>households | Implement planning and designs for ahouseholds connection projects at Kheyi, Nkomo C, Khaxani, Mabaula, Maswanganyi and Dzingizing | Kheyi, Nkomo C,<br>Khaxani,<br>Mbaula,<br>Maswanganyi,<br>and Dzingidzingi  | 23 and 27                               | INEP              | 5,400,000          | 20,028,001                 | 1/7/2016   | 30/6/2017  | 360                        | Target Not Achieved. Kheyi and Maswangany electrified.                        | Nikomo C, Khaxani, Mbaula, and<br>Duingidzingi | Budget Constrain  | To be finalized in the last quarter                | Certificate o<br>completion  | MM and<br>TECH |
| Roads,<br>Bridges and<br>Storm water | infrastructure services  | Km of roads to be<br>tarred at Nkomo B<br>by 30 June 2017   | 12,6 km   | be tarred at   | Upgrading of<br>roads from gravel<br>to tar                   | Upgrading of roads from gravel to tar  | Nkomo B   | Ward 10                                 | MIG               | 10 000 000         | 15 417 065                 | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Certificate o completion   | f TECH         |
| Roads,<br>Bridges and<br>Storm water | infrastructure services  |   | 1,2km   | 2,2km of roads to<br>be tarred at Bode<br>by 30 June 2017  | Upgrading of<br>roads from gravel<br>to pave                  | Upgrading of roads from gravel to tar  | Bode  | Ward 7                                  | MIG               | 3 000 000          | 615,892                    | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Certificate o<br>completion  | f TECH         |
| Roads,<br>Bridges and<br>Storm water | Accessible basic and infrastructure services                               | To develop<br>detailed designs<br>for upgrading of<br>Km of roads at<br>Homu 14 B to 14 A,<br>Makosha, Section<br>F, Mbaula and<br>Nkomo A by 30<br>June 2017 | New Indicator                                       | Development of<br>the detailed<br>designs for<br>upgrading of<br>Homu 14 B to 14<br>A; Makosha;<br>Section F;Mbaula;<br>Nkomo A by 30<br>June 2017   | Planning and<br>Design of gravel<br>roads                     | Upgrading of roads from gravel to tar/pave   | Homu 14 B to 14<br>A; Makosha;<br>Section<br>F;Mbaula;<br>Nkomo A   | Ward ,9 14, 26<br>and 29                | MIG               | 16 000 000         | 11 957 953                 | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Detailed<br>Designs  | TECH           |
| Roads,<br>Bridges and<br>Storm water | Accessible basic and infrastructure services                               | III of bridges<br>planned for<br>construction to<br>cemetries by 30<br>June 2017  | New Indicator                                       | 10 bridges<br>planned for<br>construction to<br>cemetries by 30<br>June 2017   | Culvert Bridges to<br>cemetries                               | Planning for design of<br>culvert bridges to<br>cemetries  | Vuhehli, Rivala,<br>Daniel, Xitlakati,<br>Bode, Jim-<br>Nghalalume,<br>homu 14c<br>,Mushiyani,<br>Sekhiming,<br>Ximausa | 1, 2,7,8,12,<br>19,23, 25, 27 and<br>30 | MIG               | 1 500 000          | io                         | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Design Repo  | t TECH         |
| Sports<br>Facilities                 | infrastructure services  | II of sports<br>facilities upgraded<br>at Section E and<br>Mageva by 30<br>June 2017  | 1   | 2 Sports facilities<br>upgraded at<br>Section E and<br>Mageva by 30<br>June 2017   | Upgrading of sports facilities                                | Development of sports facilities   | Section E;<br>Mageva  | Ward 11 and 24                          | MIG               | 7,500,000          | 8 479 646                  | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Certificate o<br>completion  | f TECH         |
| Waste<br>Disposal Site               | Accessible basic and infrastructure services                               | If of waste disposal<br>site to be<br>constructed at<br>Ngove by 30 June<br>2017  | New Indicator                                       | Site Constructed   | Waste Disposal<br>site to be<br>constructed                   | Planning and construction<br>of waste disposal site  | Giyani  | ward 21                                 | MIG               | 11 000 000         | 4 487 000                  | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Project<br>progress<br>report,<br>handover<br>certificate                              | TECH           |
| Building and<br>Construction         | Accessible basic and infrastructure services                               | III of community<br>Hall to be<br>constructed at<br>Thomo community<br>30 June 2017   | New Indicator                                       | Construction of 1<br>Thomo<br>Community Hall<br>by 30 June 2017  | Thomo<br>community hall                                       | Building of Thomo<br>community hall  | Thomo   | Ward 17                                 | MIG               | 7 936 062          | 18 284 380                 | 7/1/2016   | 6/30/2017  | N/A                        | N/A   | N/A  | N/A   | N/A  | Certificate o<br>completion  | TECH           |
| Building and<br>Construction         | infrastructure services  |   | Phae 1<br>completed                                 | Construction of<br>Civic Centre Phase<br>2 by 30 June 2017   | Civic Centre  | Construction of Civic centre   | Giyani  | CBD                                     | LGES              | 7 936 062          | 18 284 390                 | 7/1/2016   | 6/30/2017  | Practical Completion       | Target Not Achieved. Civic<br>Centre project not yet practically<br>Completed | Practical Completion                           | Slow Progress on the Contractor                               | To be Practically compited on<br>the 28 April 2017 | Certificate o<br>completion  | f TECH         |
| 4.4. LOCAL                           | L ECONOMIC DEVELOP   | MENT (HIGHER SD   | BIP)  |  | <u> </u>  | <u> </u>   |   |   | <u> </u>          |                    | <u>JI</u>                  | <u> </u>   |            | <u> </u>                   |   | <u> </u>                                       | <u> </u>  | <u> </u>   | <u> </u>   |                |
|                                      | Growth   | through EPWP<br>programme by 30<br>June 2017  | 550   | created through<br>EPWP and 1065<br>through CWP by<br>30 June 2017   | EPWP and CWP  | jobs created through the implimentation of labour intensive methods  | Giyani  | All Wards                               | LGES              | Operational        | Operational                | 1/07/2016  | 30/06/2017 | N/A                        | N/A   | N/A  | N/A   | N/A  | Database of<br>all people<br>appointed i<br>the program<br>and payment<br>spreed sheet | n<br>1<br>nt   |
| Support to<br>SMME's                 | To Create An Enabling<br>Environment For<br>Sustainable Economic<br>Growth | # of SMME's to be<br>exposed to LED<br>market by 30 June<br>2017  | 4   | 8 SMMEs<br>exposed to led<br>market b 30 June<br>2017  | Support to<br>SMME's  | SMMEs exposed to<br>market by taking them<br>along to different<br>exhibition,tourism<br>indaba,marula festival<br>and rand show   | Giyani  | all wards                               | LGES              | Operational        | Operational                | 1/07/2017  | 30/06/2018 | 2 SMMEs exposed to markets | Target Achieved. SMMEs 10<br>exposed to markets at Marula<br>Festival         | 8  | Some SMME's were sponsered<br>by Mopani District Municipality | None   | Invoice an<br>Reports  | d P & Dev      |

| Priority<br>Issue/Progra<br>mme        | Development<br>Objective   | Key Performance<br>Indicators/Measur<br>able Objective  | Baseline   | Annual Targets  | Project Name  | Project/Indicator<br>Description  | Location   | Ward                                | Funding<br>Source | Budget 16/17 R'000 | Adjusted 16/17 Budget R'00 | Start Date | End Date   | 3rd Q Targets  | Actual Peformance   | Variance                    | Reason For Variance  | Measures to Improve<br>Performance                     | Portfolio Of<br>Evidence  | Dept            |
|--|--|---|--|---|---|---|--|-------------------------------------|-------------------|--------------------|----------------------------|------------|------------|--|---|-----------------------------|--|--|---|-----------------|
| Support to<br>SMME's                   | To Create An Enabling<br>Environment For<br>Sustainable Economic<br>Growth   | # of SMME's to be<br>trainned by 30<br>June 2017  | 5  | 10 SMMEs<br>trained to be<br>trained by 30 June<br>2017   | Training of<br>SMME's                                       | Capacity building<br>workshops and trainings<br>facilitated by different<br>institutions  | Giyani   | All Wards                           | LGES              | Operational        | Operational                | 1/07/2017  | 30/06/2019 | 2 SMME to be trained   | Target Achieved. 20 Smme's trained.   | 18                          | Some Smme's training were<br>sponsered through LGSETA<br>iniatives | None   | Minutes and<br>attandence<br>registers  | P & Dev         |
| 4.5 MUNICIF                            | PAL FINANCE MANAGEM  | ENT AND VIABILITY   | (HIGHER SDBIP  |   | •   |   |  | •                                   | •                 |                    |                            | •          | •          | •  | •   | •                           |  | •  |   |                 |
| Budget and<br>Reporting                | To improve financial<br>management systems<br>to enhance venue<br>base   | To obtain<br>unqualified adit<br>opinin by 30 June<br>2017  | Qualified Audit<br>Opinion   | Unqualified Audit<br>Opinion Obtained<br>by 30 June 2017  | Unqualified Audit<br>Opinion                                | Complying with legislative<br>frameworks, keeping<br>records and submit AFS   | Greater Giyani<br>Municipality   | Administration                      | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | N/A  | N/A   | N/A                         | N/A  | N/A  | AGSA Audit<br>Report  | B&T             |
| Budget and<br>Reporting                | To improve financial<br>management systems<br>to enhance venue<br>base   | % MIG Budget<br>spent by (R92<br>380 000 Value<br>spent/R92 380<br>000 Value<br>Budget)   | 78,660,000   | 100% MIG<br>Budget spent by<br>30 June<br>2017(R92 380<br>000000 /R92<br>380 000)   | MIG Spending  | Spending 100 % of MIG<br>allocated fund( R57902<br>0000)  | Giyani Section<br>E,Nkuri (zamani)<br>Nkomo<br>B,Mbaula, Homu<br>14b, Makosha ,<br>Bode ,Mageva,<br>Nkomo A, | 7, 9, 10,11, 14, 17,<br>, 24, 26,30 | MIG               | 57,902,000.00      |                            | 1/7/2016   | 30/6/2017  | R/A  | R/A   | R/A                         | RVA  | N/A  | MIG Spending<br>Report  | B&T and<br>TECH |
| 4.6 GOOD G                             | OVERNANCE AND PUBLI  | IC PARTICIPATION (H   | IGHER SDBIP)   | 1   | Л   | JI.   |  | Л                                   | JI                | JL                 |                            | JL         | JL         | JI.  | JIL.  | JI.                         | IL.  | JL   |   |                 |
| Integrated<br>Developmen<br>t Planning | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public consultation<br>and organizational<br>discipline   | To review the IDP<br>for 2016/2017 and<br>development of<br>2017/18 IDP<br>financial year by 31<br>May 2017                                 | 2015/2016was<br>completed and<br>approved by   | IDP review for<br>2016/2017 and<br>development of<br>2017/18 IDP and<br>approved by<br>Council by 31 May<br>2017                              | IDP Review  | Compile IDP analysis phase, Organise the IDP rep forum. Conduct Strategic Planning session and present to the IDP rep forum, Draft IDP completed and submitted to Council for adoption by 31 March 2017, IDP Public participation, Final IDP submitted to council for adoption by 31 May 2017 | Greater Glyani<br>Municipality   | Administration                      | Income            | 400,000.00         | 400,000.00                 | 1/7/2016   | 30/6/2017  | Draft IDP completed and submitted to Council for adoption by 31 March 2017   | Target Achieved Draft IDP completed and submitted to Council for adoption by 31 March 2017  | None                        | None   | None   | Council resolutions,<br>Draft IDP,<br>Strategic plan report,<br>Attendance register,<br>Invitations for<br>strategic plan,<br>IDP Consultation<br>attendance<br>register, IDP<br>Analysis phass |                 |
| Performance<br>Managemen<br>t          | or develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public consultation<br>and organizational<br>discipline   | SDBIP 2017/2018<br>and submit to the<br>Mayor for<br>signature within 28<br>days after approval   |  | Development and<br>submission of the<br>2017/2018 SDBIP<br>to the Mayor for<br>signature within<br>28 days after<br>approval of the<br>budget | SDBIP<br>Development  | Collect information from departments, Develop a draft SDBIP, Submit to departments for inputs, incorporate inputs and submit to council for approval by 31 March 2015. Submit to the Mayor for signature, Submit to council for noting.   | Greater Giyani<br>Municipality   | Administration                      | Income            | Operational        | Operational                | 1/4/2016   | 30/6/2017  | N/A  | N/A   | N/A                         | N/A  | N/A  | Signed SDBIP  |                 |
| Risk<br>Managemen<br>t                 | To develop<br>n governance<br>structures and<br>systems that will<br>ensure effective<br>public consultation<br>and organizational<br>discipline | To cordinate 14<br>risk management<br>activities by 30<br>June 2017   | 13 activities<br>were cordinated   | 14 risk activities to<br>be cordinated by<br>30 June 2017   |   | Facilitate and coordinate<br>risk management meetings   | Greater Giyani<br>Municipality   | Aministration                       | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | 3 risk activities (Develop<br>Quarterly Strategic Monitoring<br>Risk Report,<br>Strategic Risk Assessment for<br>2016/2017 done,<br>Risk Management Committee<br>Meeting held) | Target not achived. Only 2 Risk<br>activities conducted. (Quartely<br>Strategic Monitoring Risk Report<br>developed, Strategic Risk<br>Asessment and Operational Risk<br>Register)<br>Risk committee meeting not<br>conducted | Risk Management Committee   | The Risk Commite Chariperson not yet apointed                      | To fast trac k the appointment of the Risk Chairperson | of Attendance<br>register,<br>Minutes and<br>Programme  | MM              |
| Internal<br>Auditing                   | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public consultation<br>and organizational<br>discipline   | To develop the Internal Audit Charter, and Audit Committee Charter and submit to Audit Committee and council for approval by 30th June 2017 | Internal Audit<br>Charter, Audit<br>and Committee<br>Charter was<br>developed and<br>submitted to<br>council for<br>approval | internal Audit<br>Charter and Audit<br>Committee<br>Charter developed<br>and submitted to<br>Audit Committee<br>and council for<br>approval   | Internal Audit<br>Charter and Audit<br>Committee<br>Charter | Develop the internal Audit<br>charter and Audit<br>Committee Charter submit<br>to council for approval  | Greater Giyani<br>Municipality   | Aministration                       | Income            | Operational        | Operational                | 1/4/2017   | 30/6/2017  | N/A  | N/A   | N/A                         | WA   | WA   | Internal Aud<br>Charter and<br>Audit<br>Committee<br>Charter and<br>Council<br>Resolution   | MM              |
| Enforcement<br>of By laws              | t To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public consultation<br>and organizational               | III of by laws to be<br>developed by 30<br>June 2017  | 20 By-laws in pla  | 8 by laws to be<br>developed by 30<br>June 2017   | Development of<br>Municipal By-<br>laws                     | Development of the of the following by laws:1. Disaster Management, 2. Solid Waste Management, Public open space,4. Public Health,5. Spatial Planning and Land Use  | Greater Giyani<br>Municipality   | Aministration                       | Income            | Operational        | Operational                | 1/7/2016   | 1/7/2016   | Workshopping of Councillors and<br>Public Participation on draft by<br>laws  | Target not achieved. Workshop of<br>Councillors not yet conducted.<br>Only public particapation<br>conducted  | Workshopping of Councillors | Delayed by public partcipation fo inputs                           | To be organized in the last quart                      | er Bylaws<br>newspaper<br>notice,<br>attendance<br>registers for<br>public<br>consultation,   | СОММ            |
| Public<br>Participation                | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public consultation                                       | # of public<br>participation to be<br>implemented by<br>30 June 2017  | 7  | 4   | Public<br>Participation                                     | Consult members of the public on service delivery issues  | Greater Giyani<br>Municipality   | All wards                           | Income            | Operational        | Operational                | 1/7/2016   | 30/6/2017  | I Public Participation   | Target Not Achieved. 1 Public<br>Partcipation meeting not held  | I Public Participation      | Due to clashing of events.   | To be organzed in forth quarter                        | Attendance<br>register and<br>Programme   | CORP            |

| Issue/Prog<br>ramme | Objective   | Performa<br>nce<br>Indicators<br>/Measura<br>ble   |  | Targets   | Project<br>Name | Project/In<br>dicator<br>Descriptio<br>n   |                            |           | Source |             | Budget      | Start Date |               | 3rd Q<br>Targets   | Actual<br>Peformanc<br>e                              | Variance | Variance | to Improve<br>Performan<br>ce | Evidence   |         |
|---------------------|---|--|--|---|-----------------|--|----------------------------|-----------|--------|-------------|-------------|------------|---------------|--|---|----------|----------|-------------------------------|--|---------|
| Town<br>Planning    | spatial<br>framework<br>that<br>promotes<br>intergrtae                                    | application<br>for PTO<br>attended<br>to within<br>90 days<br>after<br>receival by<br>30 June<br>2017              | application<br>received/(<br># of<br>application<br>attended<br>to within<br>90 days). | 100% (# of<br>application<br>received/(<br># of<br>application<br>attended<br>to within<br>90 days)<br>by 30 June<br>2017 | n to<br>Occupy  | Applicatio<br>n received,<br>Site visits,<br>Stand<br>demarcate<br>d and<br>compile a<br>report  |                            | All wards | Income | Operational | Operational | 1/7/2016   | 30/6/201<br>7 | 100% (# of application received/( # of application attended to within 90 days).        | Achieved.<br>No<br>application                        | None     | None     | None                          | Site<br>inspection<br>report,<br>Register of<br>application<br>s | P & Dev |
| Town<br>Planning    | framework<br>that<br>promotes<br>intergrtae<br>d and<br>sustainabl<br>e<br>devlopmen<br>t | plans<br>assessed<br>by 30 June<br>2017 (# of<br>building<br>plans<br>assessed/<br># of<br>building<br>plans       | Indicator  | 100%( #<br>0f building<br>plans<br>asssessed<br>by 30 June<br>2017  |                 | Applicatio<br>n received,<br>Site visits,<br>for<br>assessmen<br>t.<br>Developme<br>nt plan<br>committee<br>sit and<br>check the<br>plan.<br>Response<br>to<br>applicant<br>in writing | Giyani<br>Municipali<br>ty | All wards | Income | Operational | Operational | 1/7/2016   | 30/6/201<br>7 | 100% (# of<br>building<br>plans<br>assessed/<br># of<br>building<br>plans<br>received) | Target<br>Achieved.<br>No<br>application<br>received. | None     | None     | None                          | Building<br>plans<br>register                                    | P & Dev |
| Town<br>Planning    | framework<br>that<br>promotes<br>intergrtae   | zoning<br>certificates<br>issued by<br>30 June<br>2017 (# of<br>application<br>s<br>processed<br>/#<br>application |  | 100% (# of<br>application<br>s<br>processed<br>/#<br>application<br>s received)<br>by 30 June<br>2017                     | land            | Application received, Site visits, for assessmen t. Development plan committee sit and check the plan. Submit the report to Council for approval. Response to applicant in writing.    | Giyani<br>Municipali<br>ty | All wards | Income | Operational | Operational | 1/7/2016   | 30/6/201<br>7 | application<br>s   | Achieved.<br>No<br>application<br>received.           | None     | None     | None                          | Zoning<br>certificates<br>issued                                 | P & Dev |

| Town<br>Planning | spatial<br>framework<br>that<br>promotes<br>intergrtae<br>d and<br>sustainabl<br>e<br>devlopmen | rezoning,<br>subdivisio<br>n, special<br>consent<br>and<br>consolidati<br>on<br>application<br>s assessed<br>by 30 June<br>2017 (# of |   | 100% (# of<br>application<br>s<br>processed<br>/#<br>application<br>s received)<br>by 30 June<br>2017 | of land          | assessmen<br>t.<br>Developme<br>nt plan<br>committee<br>sit and<br>check the<br>plan.<br>Submit the  | Giyani<br>Municipali<br>ty |           | Income |             |             | 1/7/2016 | 7             | /#<br>application<br>s received)                                 | Achieved.<br>No<br>application<br>received. | None | None | None | EXCO<br>resolution<br>s  |         |
|------------------|---|---|---|---|------------------|--|----------------------------|-----------|--------|-------------|-------------|----------|---------------|--|---|------|------|------|--|---------|
| Town<br>Planning | spatial<br>framework<br>that<br>promotes<br>intergrtae<br>d and                                 | application<br>for land<br>use rights<br>inspection<br>conducted<br>within 14<br>days by 30<br>June 2017                              | application<br>for land<br>use rights<br>inspection<br>conducted<br>within 14<br>days/# of<br>application | for land<br>use rights<br>inspection<br>conducted<br>within 14<br>days/# of<br>application            | Manageme<br>nt   | Application received, Site visits, for assessment. Development plan committee  | Giyani<br>Municipali<br>ty |           |        |             |             | 1/7/2016 | 6             | inspection<br>conducted<br>within 14<br>days/# of<br>application | Achieved.<br>No<br>application<br>received. | None |      |      | inspection<br>report,<br>Register of<br>application<br>s                     | P & Dev |
| Town<br>Planning | spatial<br>framework<br>that<br>promotes<br>intergrtae<br>d and<br>sustainabl                   | application<br>for<br>pegging<br>attended<br>to within<br>15 days<br>after<br>receival by<br>30 June<br>2017                          | application<br>s<br>processed<br>/# of<br>application<br>s received)                                      | application<br>s<br>processed   | Applicatio<br>ns | Applicatio<br>n received,<br>Site visits,<br>developme<br>nt plan<br>committee<br>sits,<br>Generate<br>report to<br>council,<br>Notify the<br>client | Giyani<br>Municipali       | All wards | Income | Operational | Operational | 1/7/2016 | 30/6/201<br>7 | 100% (# of application s processed /# of application s received) | application                                 | None | None | None | Application  Assessment Report, Register of applications                     |         |
| Town<br>Planning | spatial<br>framework<br>that<br>promotes<br>intergrtae<br>d and<br>sustainabl<br>e<br>devlopmen | application<br>for<br>demarcati<br>on of new<br>site<br>attended<br>to within<br>30 days<br>after<br>receival by                      | of<br>application<br>s<br>processed<br>/# of<br>application<br>s received)                                | of<br>application<br>s  | on of sites      | Applicatio<br>n received,<br>Site visits,<br>developme<br>nt plan<br>committee<br>sits,<br>Generate<br>report to<br>council,<br>Notify the<br>client | Giyani<br>Municipali       | All wards | Income | Operational | Operational | 1/7/2016 | 30/6/201<br>6 | 100% (# of application s processed /# of application s received) | application<br>received.                    | None | None | None | Applicatio<br>n<br>Assessmen<br>t Report,<br>Register of<br>application<br>s | P & Dev |

| Spatial and<br>Town<br>Planning | an effective spatial framework that promotes intergrtae d and sustainabl e devlopmen t | property<br>application<br>processed<br>within 30<br>days of<br>receival by<br>30 June<br>2017             | of<br>application<br>s<br>processed<br>/# of<br>application<br>s received)                      | of application s processed /# of application s received) by 30 June 2017             |                       | n received,<br>Site visits,<br>developme<br>nt plan<br>committee<br>sits,<br>Generate<br>report to<br>council,<br>Notify the<br>client | Municipali<br>ty           |           | Income |             |             | 1/7/2016 | 6             | of<br>application<br>s<br>processed<br>/# of<br>application<br>s received) | application<br>received.                   | None | None | None | Applicatio<br>n<br>Assessmen<br>t Report,<br>Register of<br>application<br>s |         |
|---------------------------------|--|--|---|--|-----------------------|--|----------------------------|-----------|--------|-------------|-------------|----------|---------------|--|--|------|------|------|--|---------|
| Spatial and<br>Town<br>Planning | an<br>effective<br>spatial<br>framework<br>that<br>promotes                            | June 2017  | application<br>s<br>processed<br>/# of<br>application<br>s received)<br>by June<br>2017         | of<br>application<br>s<br>processed<br>/# of   |                       | application<br>, Send to   |                            | All wards | Income | Operational | Operational | 1/7/2016 | 30/6/201<br>6 | of<br>application  | application<br>received.                   | None | None | None | Bookings<br>register   | P & Dev |
| Spatial and<br>Town<br>Planning | spatial<br>framework<br>that<br>promotes<br>intergrtae<br>d and                        | contravent<br>ions<br>notices<br>issued<br>within 5<br>days after<br>identificati<br>on by 30<br>June 2017 | contravent<br>ion notices<br>issued<br>within 5<br>days/# of<br>contravent<br>ion<br>identified | ion notices<br>issued<br>within 5<br>days/# of<br>contravent<br>ion                  | Enforceme<br>nt       | inspection,  | Giyani<br>Municipali       | All wards | Income | Operational | Operational | 1/7/2016 | 30/6/201<br>7 | contravent<br>ion notices<br>issued  | AchievedN<br>o<br>application<br>received. | None | None | None | Duplicate<br>notices   | P & Dev |
| Spatial and<br>Town<br>Planning | framework<br>that  | Use<br>routine<br>inspection<br>conducted<br>by 30 June<br>2017  |   | 240 Land<br>Use<br>Routine<br>Inspection<br>to be<br>conducted<br>by 30 June<br>2017 | Routine<br>Inspection |  | Giyani<br>Municipali<br>ty | All wards | Income | Operational | Operational | 1/7/2016 | 30/6/201<br>7 | Use  | Routine                                    | None | None | None | Inspection<br>form,<br>Register  | P & Dev |

| Spatial and |            |             |           |            |            | Appontme                | Makosha | Ward 14 | Income | 700,000 | 700000 | 1/7/2016 | 31/12/20 | Developme | Target Not  | Developme |          |              | Specificati  | P & Dev |
|-------------|------------|-------------|-----------|------------|------------|-------------------------|---------|---------|--------|---------|--------|----------|----------|-----------|-------------|-----------|----------|--------------|--------------|---------|
| Town        | an         | formalize a | Indicator | ion of     | ion of new | nt of                   | and     |         |        |         |        |          | 16       | nt of the | Achieved.   | nt of the | t budget | finalized in | ons,         |         |
| Planning    | effective  | new         |           | Makosha    | settlement | Service                 | Risinga |         |        |         |        |          |          | approved  | Developme   | approved  |          | the last     | Appointme    |         |
|             | spatial    | settlement  |           | and        | s (rural)  | provider                | Village |         |        |         |        |          |          | lay-out   | nt of the   | lay-out   |          | quarter.     | nt Letter of |         |
|             | framework  | at          |           | Risinga    | Makosha    | for studies,            |         |         |        |         |        |          |          | plan      | lay ou plan | plan      |          | Budget       | Service      |         |
|             | that       | Makosha     |           | Village by |            | Evinromen               |         |         |        |         |        |          |          |           | for         |           |          |              | Provider     |         |
|             | promotes   | and         |           |            | extensions | tal Impact              |         |         |        |         |        |          |          |           | Makosha     |           |          |              | and title    |         |
|             | intergrtae |             |           | 2017       |            | Assessmen               |         |         |        |         |        |          |          |           | Risinga     |           |          | during       | deed         |         |
|             |            | Villages by |           |            |            | t, GEO tag,             |         |         |        |         |        |          |          |           | not yet     |           |          | adjustmen    |              |         |
|             | sustainabl |             |           |            |            | Services                |         |         |        |         |        |          |          |           | finalized.  |           |          | to catr for  |              |         |
|             |            | 2017        |           |            |            | Rport,                  |         |         |        |         |        |          |          |           |             |           |          | the deficit  |              |         |
|             | devlopmen  |             |           |            |            | Heritage                |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             | t          |             |           |            |            | study,                  |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | Public                  |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | Participati             |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | on,                     |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | Presentati              |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | on of draft             |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | layoout                 |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | plan,                   |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | submissio               |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | n for                   |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | approval,               |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | Generating<br>SG        |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            |                         |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | diagram,                |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | submit to               |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | survey<br>general for   |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            |                         |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | approval.<br>Formalizat |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | ion                     |         |         |        |         |        |          |          |           |             |           |          |              |              |         |
|             |            |             |           |            |            | 1011                    |         |         |        |         |        |          |          |           |             |           |          |              |              |         |

| Spatial and | To develop | To          | New       | Formalizat | Formalizat | Appontme                | Xikukwani | Ward14 | Income | 600000 | 2900000 | 1/7/2016 | 31/12/20 | Developme | Target Not  | Developme | Insufficien | To be        | Specificati  | P & Dev |
|-------------|------------|-------------|-----------|------------|------------|-------------------------|-----------|--------|--------|--------|---------|----------|----------|-----------|-------------|-----------|-------------|--------------|--------------|---------|
| Town        |            | formalize a | Indicator | ion of new |            | nt of                   | Village   |        |        |        |         |          |          | nt of the |             |           |             | finalized in |              |         |
| Planning    |            | new         |           | settlement |            | Service                 |           |        |        |        |         |          |          |           |             | approved  |             |              | Appointme    |         |
|             | spatial    | settlement  |           | at         | settlement | provider                |           |        |        |        |         |          |          |           |             | lay-out   |             |              | nt Letter of |         |
|             | framework  |             |           | Xikukwani  |            |                         |           |        |        |        |         |          |          |           | lay ou plan | plan      |             |              | Service      |         |
|             | that       | Xikukwani   |           | Village by |            | Evinromen               |           |        |        |        |         |          |          |           | for         | Ī         |             |              | Provider     |         |
|             | promotes   | Village by  |           | 30 June    |            | tal Impact              |           |        |        |        |         |          |          |           | Xikukwani   |           |             |              | and title    |         |
|             | intergrtae |             |           | 2017       |            | Assessmen               |           |        |        |        |         |          |          |           | not yet     |           |             | during       | deed         |         |
|             |            | 2017        |           |            |            | t, GEO tag,             |           |        |        |        |         |          |          |           | finalized.  |           |             | adjustmen    |              |         |
|             | sustainabl |             |           |            |            | Services                |           |        |        |        |         |          |          |           |             |           |             | to catr for  |              |         |
|             | e          |             |           |            |            | Rport,                  |           |        |        |        |         |          |          |           |             |           |             | the deficit  |              |         |
|             | devlopmen  |             |           |            |            | Heritage                |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             | t          |             |           |            |            | study,                  |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | Public                  |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | Participati             |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | on,                     |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | Presentati              |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | on of draft             |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | layoout                 |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | plan,                   |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | submissio               |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | n for                   |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | approval,               |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | Generating              |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | SG                      |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | diagram,                |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | submit to               |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | survey                  |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | general for             |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | approval.<br>Formalizat |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | ion                     |           |        |        |        |         |          |          |           |             |           |             |              |              |         |
|             |            |             |           |            |            | 1011                    |           |        |        |        |         |          |          |           |             |           |             |              |              |         |

| Spatial and | To develop | To expand  | New       | Expansion  | Town      | Appontme     | Ngove   | Ward 21 | Income | 300000 | 0 | 1/7/2016 | 31/12/20 | Withdraw   | Withdraw   | Withdraw   | Withdraw   | Withdraw   | Specificati  | DEVP |
|-------------|------------|------------|-----------|------------|-----------|--------------|---------|---------|--------|--------|---|----------|----------|------------|------------|------------|------------|------------|--------------|------|
| Town        | an         | Ngove      | Indicator | of Ngove   | Expansion | nt of        | Village |         |        |        |   |          | 16       | n during   | ons,         |      |
| Planning    | effective  | Village by |           | Village by | (Ngove    | Service      |         |         |        |        |   |          |          | budget     | budget     | budget     | budget     | budget     | Appointme    |      |
|             | spatial    | 31         |           | 31         | Village)  | provider     |         |         |        |        |   |          |          | adjustmen  | adjustmen  | adjustmen  | adjustmen  | adjustmen  | nt Letter of |      |
|             | framework  | December   |           | December   |           | for studies, |         |         |        |        |   |          |          |            |            |            | t due to   |            | Service      |      |
|             | that       | 2016       |           | 2016       |           | Evinromen    |         |         |        |        |   |          |          | budget     | budget     | budget     | budget     | budget     | Provider     |      |
|             | promotes   |            |           |            |           | tal Impact   |         |         |        |        |   |          |          | constrains | constrains | constrains | constrains | constrains | and title    |      |
|             | intergrtae |            |           |            |           | Assessmen    |         |         |        |        |   |          |          |            |            |            |            |            | deed         |      |
|             | d and      |            |           |            |           | t, GEO tag,  |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             | sustainabl |            |           |            |           | Services     |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             | e          |            |           |            |           | Rport,       |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             | devlopmen  |            |           |            |           | Heritage     |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             | t          |            |           |            |           | study,       |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | Public       |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | Participati  |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | on,          |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | Presentati   |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | on of draft  |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | layoout      |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | plan,        |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | submissio    |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | n for        |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | approval,    |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | Generating   |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | SG           |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | diagram,     |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | submit to    |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | survey       |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | general for  |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | approval.    |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
|             |            |            |           |            |           | Formalizat   |         |         |        |        |   |          |          |            |            |            |            |            |              |      |
| <u> </u>    |            |            |           |            |           | ion          |         |         |        |        |   |          |          |            |            |            |            |            |              |      |

| Priority<br>Issue/Pro<br>gramme                                     |  | Key<br>Performanc<br>e<br>Indicators/ |   | Annual<br>Targets  | Project<br>Name          | Project/Indicator<br>Description            | Location                              | Ward          | Fundi<br>ng<br>Source | Budget<br>16/17<br>R'000 | Adjusted<br>16/17<br>Budget |              | End<br>Date   | 3rd Q<br>Targets   | Actual Peformance   | Variance | Reason For<br>Variance              | Improve<br>Performance   | Portfolio<br>Of<br>Evidence                           | Dep<br>t |
|---|--|---------------------------------------|---|--|--------------------------|---|---------------------------------------|---------------|-----------------------|--------------------------|-----------------------------|--------------|---------------|--|---|----------|-------------------------------------|--------------------------|---|----------|
|   |  | ,                                     |   |  |                          | 5.1. MUNICIPAI                              | TRANSFO                               | RMATION A     | AND ORG               | ANISATIO                 | NAL DEVE                    | LOPMEN       | T (LOW        | ER SDBIP)  |   |          |                                     |                          |   |          |
| ional<br>Develop<br>ment  | and Retain the best Human Capital, Effective and Efficient Administr ative and Operation al Support System           | conducted<br>BY 30 June<br>2017       |   | site<br>inspection<br>conducted<br>developed<br>by 30 June<br>2017 | nal health               |   | Giyani<br>Municipali<br>ty            | Adminstra     |                       | nal                      | nal                         |              | 017           | report on<br>OHS   | Achieved. 1<br>Progress<br>Report on<br>OHS<br>cdeveloped   | None     | None                                | None                     | OHS<br>implement<br>ation<br>report                   |          |
| Human<br>Resource<br>s and<br>Organizat<br>ional<br>Develop<br>ment | To develop and Retain the best Human Capital, Effective and Efficient Administrative and Operation al Support System | To review<br>HR policies              |   |  | HR<br>Policies           | Reviewing of the HR<br>Policies for levels  | Greater<br>Giyani<br>Municipali<br>ty | Adminstra     | Income                | Operatio<br>nal          | Operatio<br>nal             | 1/7/20<br>16 | 30/6/2<br>017 | Submit the<br>draft HR<br>policies to<br>Council for<br>provisional<br>approval.<br>Consultatio<br>n with<br>organised<br>labour | Achieved. HR Policies submitted to Council for provisional approval. Consultation with organised labour done at a review session that was held on 23 and 24 March 2017. Draft | None     | None                                | None                     | HR policies<br>and<br>Council<br>Resolution           | COR<br>P |
| Human<br>Resource<br>s and<br>Organizat<br>ional<br>Develop<br>ment | To develop and Retain the best Human Capital, Effective and Efficient Administrative and Operation al Support System | Organogram                            | Approved<br>Organogra<br>m<br>2015/201<br>6 | Organogra<br>m by may  | Organogr<br>am<br>review | Reviewing of<br>organizational<br>structure | Greater<br>Giyani<br>Municipali<br>ty | Adminstra     | Income                | Operatio<br>nal          | Operatio<br>nal             |              | 30/6/2<br>017 | Submit the draft organogra m to Council for inputs. Consultation with organised labour   | Target Achieved. Draft Organogram submitted to Council for noting and consultation with Labour was done.  | None     | None                                | None                     | Approved<br>Oganogram<br>and<br>Council<br>Resolution | COR<br>P |
| Human<br>Resource<br>s and<br>Organizat<br>ional<br>Develop<br>ment | and<br>Retain the<br>best<br>Human   | filled in<br>terms of the             |   | 38 Post<br>filled in<br>terms of the<br>organogram                 |                          | Recruitment as per                          | Greater<br>Giyani<br>Municipali<br>ty | Adminstration | Income                | Operatio<br>nal          | Operatio<br>nal             | 1/7/20<br>16 | 30/6/2<br>017 | 9 Possitions<br>to be filled   | Target Not<br>Achieved. 6<br>Positions<br>filled  | 3        | Suitable<br>candidates<br>not found | Re-<br>advertiseme<br>nt |   |          |

| Priority<br>Issue/Pro<br>gramme  |   | Performanc                                 |  | Annual<br>Targets   | Project<br>Name                                      | Project/Indicator<br>Description                         | Location                              |                   | Fundi<br>ng<br>Source | Budget<br>16/17<br>R'000 | Adjusted<br>16/17<br>Budget |              |               | 3rd Q<br>Targets  | Actual Peformance   | Variance | Reason For<br>Variance                                 | Improve<br>Darformance                       | Portfolio<br>Of<br>Evidence               | Dep<br>t |
|----------------------------------|---|--|--|---|--|--|---------------------------------------|-------------------|-----------------------|--------------------------|-----------------------------|--------------|---------------|---|---|----------|--|--|---|----------|
| Informat<br>on<br>Technolo<br>gy | develop   | Infrastructu<br>re by 30                   | Infrasture<br>maintainn<br>ed in           | e of  | ture<br>Maintana                                     |  | Greater<br>Giyani<br>Municipali<br>ty | Adminstra<br>tion | Income                | Operatio<br>nal          |                             |              | 30/6/2<br>017 | re  | Target Achieved. Network Infrastructure is being maintained by Internal IT since the SLA with the Service Provider lapsed at the end of August 2016 | None     | None   | None   | Maintananc<br>e Register                  | COR<br>P |
| Informat<br>on<br>Technolo<br>gy | develop<br>and<br>Retain the                              | municipal<br>website by<br>30 June<br>2017 | updated<br>100% in<br>2015/16<br>Financial | 100%<br>updating of<br>municipal<br>website by<br>30 june<br>2017 | Update of<br>Municipal<br>website                    |  | Greater<br>Giyani<br>Municipali<br>ty | Adminstra<br>tion | Income                | Operatio<br>nal          | Operatio<br>nal             | 1/7/20<br>16 | 30/6/2<br>017 | 100%<br>information<br>sent to SITA<br>to update<br>the website | 100% sent to<br>SITA to   | None     | None   | None   | Sent Mail                                 | COR<br>P |
| Informat<br>on<br>Technolo<br>gy | develop<br>and<br>Retain the<br>best<br>Human<br>Capital, | Committee<br>Meetings to                   | 2015/16<br>Financial<br>year               | Steering<br>Committee<br>meetings to<br>be                        | IT<br>Governan<br>ce, Risks<br>and<br>Complian<br>ce | Coordination of the<br>IT Steering<br>Committee Meeeting | Greater<br>Giyani<br>Municipali<br>ty | Adminstra<br>tion | Income                | Operatio<br>nal          | Operatio<br>nal             | 1/7/20<br>16 | 30/6/2<br>017 |   | Target Not<br>Achieved.<br>The IT<br>Steering<br>Committee<br>meeting<br>which was<br>scheduled<br>for 1 March<br>2017 failed<br>to<br>materialised | 1        | poor<br>attendance<br>hence didn't<br>form a<br>quarum | Blocking<br>members<br>diaries in<br>advance | Attendance<br>Registers<br>and<br>Minutes | COR<br>P |

| Priority<br>Issue        | Development<br>Objective  | Key<br>Performance<br>Indicators/Mea<br>surable<br>Objective   | Baseline                       | Annual Targets   | Project Name                              | Project Description   | Location  | Ward              | Funding<br>Source | Budget 16/17<br>R'000 | ADJUSTED BUDGET | Start Date | End Date   | 3rd quarter  | Actual<br>Peformance  | Variance | Reason For<br>Variance | Measures to<br>Improve<br>Performance | Portfolio of<br>Evidence     | Dept |
|--------------------------|---|--|--------------------------------|--|---|---|---|-------------------|-------------------|-----------------------|-----------------|------------|------------|--|---|----------|------------------------|---------------------------------------|------------------------------|------|
| 5.2. BASIC SI            | ERVICE DELIVER  |  | UCTURE DEVEL                   | OPMENT (LOWER  | R SDBIP)                                  |   | JI  | JI                | JI.               |                       |                 |            |            |  | Л   | JI.      | JI.                    | J                                     | II                           | JI.  |
| Electricity<br>Provision | promotes<br>economic<br>growth and<br>improve<br>quality of life?   | To connect 510<br>households at N'wamankena<br>and Dingamazi<br>by 30 June<br>2017(150<br>Dingamazi and<br>360<br>N'wamankena) | households<br>connected        | 510 households<br>at N'wamankena<br>and Dingamazi<br>Connected with<br>electricity by 30<br>June 2017 (150<br>at Dingamazi<br>and 360 at<br>N'wamankena) | N'wamankenan<br>and Dingamazi<br>Villages | Construction of Electrical<br>Network Infrastructure  | Nwamank<br>ena and<br>Dingamaz<br>i                               |                   | INEP              | 1 000 000             | 200000          | 1/07/2016  | 30/06/2017 | Complete MV and LV networks for Dingamazi ,Connect and energise 150 households at Dingamazi . Site handover, Appointment of labour for 360 houselds at N'wamankena Village | Target Achieved. MV and LV networks for Dingamazi is completed 150 households at Dingamazi connected and energized, Site hand over was done at Nwa mankena. | None     | None                   | None                                  | Certificate of<br>Completion | ТЕСН |
| Electricity<br>Provision | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life? | To connect 360<br>households at<br>Bambeni by 31<br>December 2016  | 451<br>households<br>connected | 360<br>householdsat<br>Bambeni<br>connected with<br>electricity by 31<br>December 2016   | Bamabeni                                  | Network Infrastructure  | Bambeni   | Ward 26           | INEP              |                       | 5 039 530       | 1/10/2016  | 31/12/2016 | Connect and<br>energise 360<br>households at<br>Bambeni.   | Target Achieved. 360 households energized and connected at Bambeni.   | None     | None                   | None                                  | Certificate of<br>Completion | TECH |
| Electricity<br>Provision | which<br>promotes<br>economic   | To connect 269<br>households at<br>Gandlanani and<br>Silawa by 31<br>December<br>2016(126<br>Gandlanani and<br>143 Silawa)     | 965<br>households<br>connected | 269 households<br>at Gandlanani<br>and Silawa<br>connected wit<br>elecricity by 31<br>December<br>2016(126<br>Gandlanani and<br>143 Silawa)              |   | Construction of Electrical<br>Network Infrastructure  | Gandlana<br>ni and<br>Silawa                                      | Ward 8            | INEP              | R 400,000             | 3 042 103       | 1/07/2016  | 31/12/2016 | Connect and<br>energise 269<br>households at<br>Gandlanani &<br>Silawa.  | Target Achieved<br>269 households<br>energized and<br>connected at<br>Gandlanani and<br>Silawa  | None     | None                   | None                                  | Certificate of<br>Completion | TECH |
| Electricity<br>Provision | sustainable<br>infrastructure<br>networks   | To connect 637<br>households at<br>Mninginisi Block<br>3 by 30 April<br>2017   | Households<br>connected        | at Mninginisi<br>block 3<br>connected with<br>elecricity by 30<br>April 2017   | Mninginisi Block<br>3                     | Construction of Electrical<br>Network Infrastructure  | i Block 3   |                   |                   |                       | 7 946 323       | 1/07/2016  | 30/04/2017 | Connect and energise 637 households at Mninginisi.   | Target Achieved<br>.637 households<br>energized and<br>connected at<br>Mninginisi   | None     | None                   | None                                  | Certificate of<br>Completion | TECH |
| Electricity<br>Provision | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life  | To connect 1082<br>Mbaula, Mushiya,<br>Likhey, Xitlakat,<br>M zilela & Khaxani<br>by 30 June 2017                              | households                     | 1082 households<br>at<br>Mbaula, Mushiyan<br>i, Kheyi, Xitlakati, M<br>zilela & Khaxani<br>connected with<br>elecricity by 30<br>June 2017               | Mbaula, Mushiya                           | Construction of Electricity<br>Network Infrastructure<br>and connection of 1082<br>households | Mbaula,M<br>ushiyani,K<br>heyi,Xitlak<br>ati,Mzilela<br>& Khaxani | Ward 23<br>and 27 | INEP              | 3,215,500M            | 5471541 M       | 1/07/2016  | 30/06/2017 | Planting of poles<br>for Kheyi and<br>Mzilela. Detailed<br>designs for<br>Mbaula, Mushiya<br>ni, Xitlakati, &<br>Khaxani   | Achieved.<br>Planting of Poles<br>for Kheyi and   | None     | None                   | None                                  | Certificate of<br>Completion | TECH |

| Electricity<br>Provision             | networks<br>which   | To connect 898<br>Shikhumba,Nkom<br>o C, Nkomo B,<br>Dzingidzingi &<br>Maswanganyi by<br>30 June 2017                                  |                        | connected at<br>Shikhumba,Nkom<br>o C, Nkomo B,  | Shikhumba,Nkom   | Construction of Electrical<br>Network Infrastructure   |  | Ward 29,<br>27and 23    |      |              | 7 946 323  | 1/10/2016 | 30/06/2017 | N/A   | N/A  | N/A   | N/A   | N/A   | Certificate of<br>Completion   | TECH |
|--------------------------------------|---|--|------------------------|--|--|--|--|-------------------------|------|--------------|------------|-----------|------------|---|--|---|---|---|--|------|
| Electricity<br>Provision             | economic<br>growth and  | To develop<br>detailed designs<br>for 369<br>households at<br>Mhlava-Willlem<br>,Sekhiming,<br>Mbatlo and<br>Shivulani by June<br>2017 |                        | detailed designs<br>for 369<br>households at   | the detailed<br>designs for  | mbatlo and Shivulani   |  | Ward 16,<br>8and 20     | INEP | 500,000      | 0          | 1/04/2017 | 30/06/2017 | Preliminary<br>Design<br>Development,                                   | Target Not<br>Achieved.<br>Preliminary<br>Design not yet<br>developed.   | Preliminary<br>Design<br>Development,                                   | Delaying on<br>appointing<br>Service<br>provider.                       | Project to be Re-<br>advertised and<br>appoint a<br>consultants         | Specifications,<br>Advertisement,<br>appointment<br>letter, Designs                    | TECH |
| Electricity<br>Provision             | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life? | To develop<br>detailed designs<br>for 684 Units at<br>Vuhehli,<br>Ndindani, Gawula<br>and Mahlathi by<br>June 2017                     |                        | detailed designs<br>for 684<br>households<br>designs at<br>Vuhehli,<br>Ndindani, Gawula<br>and Mahlathi by<br>30 June 2017 | detailed designs<br>for electrification<br>of Vuhehli,<br>Ndindani, Gawula<br>and Mahlathi | designs at Vuhehli, Ndindani,<br>Gawula and Mahlathi by 30<br>June 2017  | Ndindani,<br>Gawula<br>and<br>Mahlathi | Ward 31,<br>19, 18      |      | 500,000      | 0          | 1/04/2017 | 30/06/2017 |   | Target Not<br>Achieved.<br>Preliminary<br>Design not yet<br>completed.<br>Consutant is<br>busy with<br>Preliminary<br>designs                    | Preliminary<br>Design<br>Development,                                   | Slow progress<br>on the service<br>provider                             | To advice the<br>service provider<br>to fast track the<br>process       | appointment<br>letter, Designs   | TECH |
| Electricity<br>Provision             | economic  | To develop<br>detailed designs<br>for 450 Units at<br>Hlomela<br>Siyandani,<br>Babangu and<br>Ntshuxi by June<br>2017                  | connected              | detailed designs<br>for 450<br>households at   | detailed designs   | Development of detailed<br>designs for 450 households<br>at Hlomela Siyandani,<br>Babangu and Ntshuxi by 30<br>June 2017 | Giyani                                 | Ward 19,<br>7 and 3     | INEP | 500,000      | 0          | 500,000   | 30/06/2017 | Preliminary<br>Design<br>Development,                                   | Target Not<br>Achieved.<br>Preliminary<br>designs not yet<br>designs not yet<br>designed.<br>Consutant is<br>busy with<br>Preliminary<br>designs | Preliminary<br>Design<br>Development,                                   | Slow progress<br>on the service<br>provider                             | To advice the<br>service provider<br>to fast track the<br>process       |  | TECH |
| Waste<br>Disposal                    | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life  | To Construct<br>Waste disposal<br>site by30 June<br>2017   | Available              | Construction of<br>waste disposal<br>site by 30 June<br>2017   | Waste Disposal<br>site   | Construction of Waste Disposal Site  | Giyani                                 | Ward 21                 | MIG  | 11 000 000   | 4 487 000  | 1/07/2016 | 30/06/2017 | Specification,<br>Advertisement,<br>Appointment of<br>Contractor        | Target Not<br>Achieved. Only<br>Specification<br>and Draft advert<br>done.   | Appointment of<br>Contractor  | Late sitting of<br>Specification.                                       | Fastrack<br>appointment of<br>Contractor                                | Designs,<br>Appointment<br>letter for<br>labourers,<br>Project progress<br>report,     | TECH |
| Sports<br>Facilities                 | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and                                | To Construct<br>Section Sports E<br>Centre by 31<br>December 2016  | Phase 1<br>constructed | Section E Sports<br>Centre to be<br>Constructed by<br>31 December<br>2016  | Section E Sports<br>Centre   | Construction of Section E<br>Sports Centre   | Secion E                               | Ward 11                 | MIG  | 1 000 000    | 3 223 060  | 1/07/2016 | 31/12/2016 | finishing of<br>Guard house<br>and Ablution<br>Blocks                   | Target Not<br>Achieved. Contr<br>guard house<br>and ablution<br>blocks not yet<br>finished   | finishing of<br>Guard house<br>and Ablution<br>Blocks                   | Slow progress of<br>Contractor  | f Monitor<br>contractor<br>closely                                      | Completion<br>Certificate  | TECH |
| Roads,<br>Bridges and<br>Storm water | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes  | # of km roads<br>tarred/construct<br>ed. at Nkomo B<br>by 31 March<br>2017   |                        |  | Nkomo B<br>Upgrading of<br>roads from gravel<br>to tar                                     | Nkomo B Upgrading2,8 km<br>of road from gravel to tar  | Nkomo B                                | Ward 10                 | MIG  | 10 000 000   | 15 417 065 | 1/07/2016 | 31/12/2016 | N/A   | N/A  | N/A   | N/A   | N/A   | Completion<br>Certificate  | TECH |
| Roads,<br>Bridges and<br>Storm water | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve                     | # of km road at<br>Homu 14 B<br>constructed/tarr<br>ed. by 30 June<br>2017   |                        | Construction of<br>4.3 Km road at<br>Homu 14 B by 30<br>June 2017  |  | Upgrading of 4,3km from<br>Gravel to Tar   | 14A and                                | Ward9<br>and ward<br>12 | MIG  | 4,000,000.00 | 0.00       | 1/07/2016 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes<br>and IA | TECH |

| Roads,<br>Bridges and<br>Storm water | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic                          | paved at<br>Makosha by 30<br>June 2017   | New Indicator                         | road at Makosha<br>by 30 June 2017   | Makosha<br>Upgrading From<br>Gravel to Paving<br>Blocks | Makosha Upgrading Of<br>5.2km From Gravel To<br>Paving Blocks   |  | Ward 14                                    |      | 4,000,000.00 | 0.00         | 1/07/2016 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion.                             | TECH |
|--------------------------------------|---|--|---------------------------------------|--|---|---|--|--|------|--------------|--------------|-----------|------------|--|--|---|---|---|--|------|
| Roads,<br>Bridges and<br>Storm water | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve | To appoint a<br>Consultant for<br>development of<br>detailed designs<br>of 10 Km paving<br>at Giyani Section<br>F streets Phase 3<br>by 30 June 2017 | New Indicator                         | Development of<br>detailed designs<br>of 10 Km of<br>paving at Giyani<br>Section F streets<br>Phase 3 by 30<br>June 2017 | Giyani section f<br>streets phase 3                     | Giyani section f streets<br>phase 3 - storm water   | Giyani<br>Section F  | Ward 13                                    |      |              | 2 788 000    |           | 30/06/2017 | Detailed design<br>report and draft<br>tender<br>document  | Target Achieved Detailed design report and draft tender completed, and project has been handed over to contractor to | None  | None  | None  | Appointement<br>letter,<br>acceptance<br>letter, Scoping<br>report,<br>preliminary<br>design report,<br>Detailed design<br>report, and draft | TECH |
| Roads,<br>Bridges and<br>Storm water | networks<br>which<br>promotes<br>economic<br>growth and   | # Km of roads to<br>be paved at Bode<br>by 30 June 2017  | New Indicator                         | Paving of 2.2 Km<br>at Bode by 30<br>June 2017   | Bode paving of<br>internal streets                      | Bode paving of 2.2km from<br>gravel to paving blocks  | Bode<br>Village  | Ward                                       | MIG  | 3,000,000.00 | 615892       |           | 30/06/2017 | Detailed design<br>report and draft<br>tender<br>document  | Target<br>Achieved.<br>Detailed design<br>and draft tender<br>document<br>completed                                  | None  | None  | None  | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion.                             |      |
| Roads,<br>Bridges and<br>Storm water | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic                          | To construct<br>culvert bridges<br>to cemeteries by<br>30 June 2017  | New Indicator                         | Construction of<br>10 culvert<br>bridges to<br>cemeteries at<br>Vuhehli, Rivala,<br>Xitlakati, Bode,<br>lim-Nghalaume    | Culvert bridges<br>to cementries                        | Construction of Culvert<br>Bridges to Cemeteries  | Vuhehli,<br>Rivala,<br>Xitlakati,<br>Bode, Jim-<br>Nghalaum<br>e, Homu<br>14 C | 1,<br>2,7,8,12,<br>19,23, 25,<br>27 and 30 | LGES | 1,500,000    | 0            | 1/07/2016 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion                              | TECH |
| Roads,<br>Bridges and<br>Storm water | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes                                      | To develop<br>detailed designs<br>for construction<br>of 9.9 Km of<br>tarred road at<br>Nkomo A by 30  | New Indicator                         | Development of<br>detailed designs<br>for construction<br>of 9.9Km of roads<br>tarred at Nkomo<br>A by 30 June           | Nkomo A<br>upgrading from<br>gravel to tar              | Development of detailed<br>designs for construction of<br>9.9Km of roads tarred at<br>Nkomo A by 30 June 2017 | Nkomo A  | Ward 26                                    |      | 1,500,000    |              |           | 30/06/2017 | N/A  | N/A  | N/A   | N/A   | N/A   | Preliminary<br>design report ,<br>Detailed design<br>report, and draft<br>tender<br>document and<br>IA                                       | TECH |
| Sports<br>Facilities                 | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and            | To finalize the<br>designs and<br>handover of<br>mageva sport<br>centre by 30<br>June 2017   | New Indicator                         | Completion of<br>Designs and<br>Handover of<br>Mageva Sport<br>Centre by 30<br>June 2017                                 | Mageva sport<br>centre                                  | Construction of Sports<br>Centre at Mageva  | Mageva<br>sport<br>centre  | Ward 24                                    | MIG  | 6 500 000    | 4 781 586    | 1/07/2016 | 30/06/2017 | procuring of<br>pallisade<br>material and<br>highmast light  | Target Achieved. Procurent of palisade material and high mast is done is only awaiting for                           | None  | None  | None  | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion.                             | TECH |
| Community<br>facility                | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and            | To construct<br>Thomo<br>Community hall<br>up to practical<br>level by 30 June<br>2017   | New Indicator                         | Practical<br>Completion of<br>Thomo<br>Community Hall<br>by 30 June 2017   | Thomo<br>Community hall                                 | Construction of Thomo<br>Community Hall   | Thomo<br>village   | Ward 17                                    | MIG  | 6,936,062    | 18284380     | 1/07/2016 | 30/06/2017 | installation of<br>ceiling,<br>painthing the<br>hall and<br>electrical works   | Target Achieved. installation of ceiling, painthing the hall and electrical works completed                          | None  | None  | None  | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion.                             | TECH |
| Municipal<br>building                | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic                          | To construct<br>Civic Centre<br>phase 2 offices<br>up to practical<br>completion level<br>by 30 June 2017  | Phase 1<br>completed                  | Construction of<br>Civic Centre<br>Phase 2 offices<br>up to practical<br>Completion by<br>30 June 2017                   | civic centre<br>building, phase<br>2                    | To construct civic centre office phase 2 offices up to final completion of te project.                        | CBD  | CBD  | LGES | 17, 380, 858 | 17, 380, 858 | 1/07/2016 | 30/06/2017 | Installation of<br>air condition,<br>tiling and<br>painting  | Target Achieved. Installation of air condition, tiling and painting completed  | None  | None  | None  | Progress report,<br>minutes, IA and<br>practical<br>completion.  | TECH |
| Municipal<br>building                | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve | To upgrade<br>parking lot at<br>Civic centre &<br>Brickyard by 30<br>June 2017   | Available<br>Parking lot              | Upgrading of<br>parking lot at<br>Civic Centre &<br>Brickyard By 30<br>June 2017   | Upgrading of<br>packing lot                             | To upgrade the parking lot<br>within the municipal<br>offices   | GGM<br>offices   | CBD  | LGES | 1,500,000    | 1, 500, 000  | 1/04/2017 | 30/06/2017 | Installation of<br>concrete<br>palisade fence<br>and gatehouse<br>at Brickyard.<br>Completion of<br>detailed designs<br>for parking lot. | Target Achieved. Palisade fence and gate house at brick yard. And design for parking lot is done completed           | None  | None  | None  | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion.                             | TECH |
| Municipal<br>building                | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic                          | To refurbish<br>Giyani Arts and<br>Culture by 30<br>June 2017  | Arts and<br>Culture Cente<br>in place | Refurbishment<br>of Giyani Arts<br>and Culture by<br>30 June 2017  |   | To refurbish giyani arts<br>and arts culture and<br>paving parking lot.                                       | Giyani<br>arts and<br>culture<br>centre  | CBD  | LGES | 500,000.00   | 0            | 1/04/2017 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical<br>completion.                             | TECH |
| Municipal<br>building                | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes                                      | To install public<br>transport<br>shelters by 30<br>June 2017  | New Indicator                         | Installation of<br>public transport<br>shelters at CBD<br>by 30 June 2017  | shelters  | To install public transport<br>shellter on public transport<br>routes   | All<br>townships   | CBD  | LGES | 1000000      | 0            | 1/04/2017 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint  | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Scoping<br>report and<br>preliminary  | TECH |
| Municipal<br>building                | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes                                      | To develop<br>detailed designs<br>for construction<br>of Ndhambi taxi<br>by 30 June 2017   | New Indicator                         | Development<br>detailed designs<br>for construction<br>of ndhambi taxi<br>by 30 June 2017                                | Ndhambi taxi<br>rank                                    | Development of detailed<br>design for construction of<br>Ndhambi taxi rank                                    | Ndhambi<br>rank  | Ward 25                                    | LGES | 500000       | 383814       | 1/04/2017 | 30/06/2017 | N/A  | N/A  | N/A   | N/A   | N/A   | Appointement<br>letter,<br>acceptance<br>letter, Progress<br>report, minutes,<br>IA and practical  | TECH |

| Roads,<br>Bridges and<br>Storm water<br>Municipal<br>building | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life?<br>To develop | To appoint consultant for development of the detailed designs for Construction of access roads to tribal offices by 30 June 2017  To Appoint a consultant for     |  | Appointment of consultant for development of detailed designs for Construction of access roads to 4 tribal offices by 30 June 2017  Appointment of                   | tribal offices                               | design for construction of access roads to tribal offices  |                                       | 1, 17, 21<br>and 29<br>Ward 20 |      | 500000    | 2888495   |           | 30/06/2017 | Specification, Adevertising, Appointment of Consultant  Withdrawn       | Target Achieved. Specification, Adevertising, Appointment of Consultant completed Withdrawn | None  | None  | None<br>Withdrawn   | Appointement<br>letter,<br>acceptance<br>letter, Scoping<br>report and<br>preliminary<br>design report | TECH |
|---|---|---|--|--|--|--|---------------------------------------|--------------------------------|------|-----------|-----------|-----------|------------|---|---|---|---|---|--|------|
|   | sustainable infrastructure networks which promotes economic growth and improve quality of life  | development of<br>detailed designs<br>for construction<br>of indoor sport<br>centre by 30<br>June 2017  |  | consultant for<br>development of<br>detaled designs<br>for construction<br>of indoor sport<br>centre by 30<br>June 2017  |  | design for construction of<br>indoor sport centre at<br>mavalani village   |                                       |                                |      |           |           |           |            | during budget<br>adjustment due<br>to budget<br>constraint              | during budget<br>adjustment due<br>to budget<br>constraint                                  | during budget<br>adjustment due<br>to budget<br>constraint              | during budget<br>adjustment due<br>to budget<br>constraint              | during budget<br>adjustment due<br>to budget<br>constraint              | letter,<br>acceptance<br>letter, Scoping<br>report and<br>preliminary<br>design report                 |      |
| Municipal<br>building   | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and  | To Appoint a<br>consultant for<br>development of<br>detailed designs<br>for construct<br>community hall<br>by 30 June 2017  |  | Appointment of<br>consultant for<br>developemt of<br>detailed designs<br>for construction<br>of Jim-<br>Nghalalume<br>community hall                                 |  | community hall at Jim-<br>nghalalume village   | Jim-<br>Nghalalu<br>me                | Ward 30                        |      | 500000    | 0         | 1/04/2017 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint                     | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Scoping<br>report and<br>preliminary<br>design report | TECH |
| Municipal<br>building   | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life                | To Appoint a<br>consultant for<br>development of<br>detailed designs<br>for construction<br>of community<br>hall by 30 June<br>2017                               |  | Appointment of<br>consultant for<br>development of<br>detailed designs<br>for construction<br>of N'wadzeku-<br>dzeku<br>community hall<br>by 30 June 2017            | n'wadzekudzek<br>u community<br>hall         | Design Development of<br>community hall at<br>N'wadzeku-dzeku village  | N'wadzek<br>u-dzeku                   | Ward 15                        | LuES | 500000    |           | 1/04/2017 | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint                     | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Appointement<br>letter,<br>acceptance<br>letter, Scoping<br>report and<br>preliminary<br>design report | TECH |
| Municipal<br>building   | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life                | To Appoint a<br>Consultant for<br>development of<br>detailed designs<br>for construction<br>of erecting<br>palisade fence at<br>Muncipal Pound<br>by 30 June 2017 |  | Appointment of<br>Consultant for<br>development of<br>detailed designs<br>for construction<br>of erecting<br>palisade fence at<br>Municipal Pound<br>by 30 June 2017 |  | Development detailed<br>design fr construction of<br>Pound Station Fencing   | Dzingi-<br>dzingi                     | Ward 07                        |      | 500000    | 0         |           | 30/06/2017 | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint                     | Withdrawn<br>during budget<br>adjustment due<br>to budget<br>constraint | to budget<br>constraint   | to budget<br>constraint   | Appointement<br>letter,<br>acceptance<br>letter, Scoping<br>report and<br>preliminary<br>design report | TECH |
| e<br>Maintenance  | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life                | To patch<br>9300m2<br>potholes<br>utelising asphalt<br>at Municipal<br>roads by 30 June<br>2017   | 20 sqm<br>potholes<br>patched                | Patching of<br>9300m <sup>2</sup><br>Potholes<br>utelising asphalt<br>at Greater Giyani<br>access road by<br>30 June 2017  | greater giyani<br>municipality               | To issue work orders to contractors, contractors to prepare the surface for patching and to patch utelising hot mix asphalt and complete works on site | Giyani<br>Township                    | 21                             | LGES | 500000    | 500000    | 1/07/2016 | 30/06/2017 | 1000 square<br>metres of<br>potholes to be<br>patched                   | Target<br>Achieved. 7422<br>square metres<br>of potholes<br>patched                         | None  | None  | None  | work<br>order,certificatio<br>n by ward<br>councillors,pract<br>ical completion<br>certificates        | TECH |
| Road and<br>Stormwater<br>Infrastructur<br>e<br>Maintenance   | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life                | To blade and<br>regravel 120<br>Km of Municipal<br>roads by 30 June<br>2017   | 105 km roads<br>bladed and<br>regravelled    | Municipal<br>roads at Giyani<br>Township and<br>villages by 30<br>June 2017  | Routine<br>maintenance of<br>gravel roads    | To fill job titnerary for the<br>relevant plant operator,<br>blade and or regravel road<br>and signing of confirmation<br>letter by ward councillor    |                                       | All wards                      | LGES | 2500000   | 250000    | 1/07/2016 | 30/06/2017 | 30km road to be<br>bladed   | Target<br>Achieved. 30km<br>road to be<br>bladed in 23<br>villages                          | None  | None  | None  | copy of the<br>completed<br>itinerary,confirm<br>ation letter from<br>ward councillor                  | TECH |
| e<br>Maintenance  | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve                                   | To pave 4400m2<br>shoulder lane<br>next to bus<br>shelters by 30<br>June 2017   |  | next to bus<br>shelters by 30<br>June 2017   | for Public<br>shelter                        | To issue work orders to contractors, contractors to prepare the surface for paving purposes and to seal utelising paving and complete works on site    | Giyani<br>Township<br>a               | 21                             |      |           | 2500000   |           | 30/06/2017 | 1100suare<br>metres of<br>paving to be laid                             | of paving not<br>yet laid   | 1100suare<br>metres not<br>achieved                                     | resources<br>(financial and<br>human) to<br>implement the<br>project.   | improvement on<br>the budget for<br>maintenance.                        | copy of the<br>completed<br>itinerary,confirm<br>ation letter from<br>ward councillor                  | TECH |
| Municipal<br>building<br>Maintanance                          | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life                | To maintain all<br>Municipal and<br>sports facilities<br>buildings by 30<br>June 2017   | Poor condition<br>of municipaal<br>buildings | Maintainance of<br>municipal<br>buildings and<br>sports facilities<br>by 30 June 2017  | maintenance of<br>Municipal<br>buildings and | Renovation of buildings,<br>maintanance of water and<br>sewer, replacement of<br>doors, windows and<br>painting  | Giyani<br>Township<br>and<br>Villages | Municipal<br>Buildings         | LGES | 1/07/2016 | 1/07/2016 | 1/07/2016 | 30/06/2017 | Maintainance of<br>municipal<br>buildings and<br>sports centres         | Target<br>Achieved.<br>Municipal<br>buildings and<br>Sports Centres<br>maintained           | None  | None  | inone   | Copy of Job<br>cards signed by<br>ward<br>councellors and<br>close up reports                          | TECH |

|             | sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic  | rooms at Section<br>E park and<br>water and                              | at water and<br>sanitation | Construction of<br>Change rooms at<br>Section E park<br>and Water<br>Sanitation<br>storeroom at<br>Section A by 30<br>June 2017 | change rooms                           | Design and construct<br>change rooms at section E<br>and section A |                                       |                   | LGES   | 1500000     | 150000      | 1/07/2016  |            | construction of<br>change rooms at<br>Section E and<br>Section A | Target Not<br>Achieved.<br>Contstruction of<br>Section E is<br>currently under<br>construction, At<br>Section A the<br>municipality is<br>busy<br>demolishing the<br>existing<br>delapitated | construction of<br>change rooms at<br>Section E and<br>Section A | Late<br>appointment of<br>the Architect<br>and also the<br>focus was also<br>iven to the<br>stadium              | process | Copy of signed<br>completion<br>certificate    | TECH |
|-------------|---|--|----------------------------|---|--|--|---------------------------------------|-------------------|--------|-------------|-------------|------------|------------|--|--|--|--|---------|--|------|
|             | s sustainable<br>infrastructure<br>networks   | # of<br>environmental<br>awareness to be<br>conducted by 30<br>June 2017 | 8                          | 8 x Awareness<br>campaigns and<br>Educational<br>programs to be<br>conducted  | Environmental<br>Awareness<br>Campaign |  | Greater<br>Giyani                     | All wards         | Income | operational | operational | 01/07/2016 |            | 2<br>Environmental<br>Awareness<br>Campaigns.                    | Target Achieved<br>5<br>Environmental<br>Awareness<br>Campaigns held   | 3  | Due to<br>Dyambyini<br>youth jobs in<br>waste<br>partcipants. The<br>projects assisted<br>in waste<br>management | None    | Reports  | COMM |
| Maintenance | To develop<br>sustainable<br>infrastructure<br>networks   | Maintained at  | maintainned in<br>2015/16  | Maintain 3 parks<br>in Section A, B<br>and E by the 30<br>June 2017   |  |  | Sectiion A,<br>B and C                | Ward 12<br>and 21 | Income | 1500000     | 1500000     | 01/07/2016 | 30/06/2017 | 3 parks to be<br>maintained                                      | Target<br>Achieved. 3<br>parks (in<br>Sections A, E &<br>B) maintained   | None   | None   |         | Progress<br>Report,<br>Attendance<br>registers | СОММ |
| Patrol      | To develop<br>sustainable<br>infrastructure<br>networks<br>which<br>promotes<br>economic<br>growth and<br>improve<br>quality of life? | patrol conducted<br>by 30 June 2017                                      | conducted in<br>2015/16    | scholar patrols<br>by 30 June 2017  | conducted                              | patrols  | Giyani<br>Municipal<br>ity            | All Wards         |        |             |             |            |            | Conduct 2<br>scholar patrols                                     | Target Achieved<br>2 scholar<br>patrols<br>conducted   |  | None   |         | Reports  | СОММ |
| Checks      | sustainable<br>infrastructure   |  |                            | 25 Speed checks<br>conducted by 30<br>June 2017   |  | Checks   | Greater<br>Giyani<br>Municipal<br>ity | All Wards         | income | Operational | Operational | 01/07/2016 |            | 6 Speed Checks<br>to be conducted                                |  | None   | None   | None    | Reports  | СОММ |

| Issue/Pro | Objective | Key Performance Indicators/Meas urable Objective | Annual<br>Targets | - | Project/Indicator<br>Description | Location |             | Funding<br>Source | Budget 15/16<br>R'000 |      | Start<br>Date | End Date | Actual<br>Peformance |  | <br>Evidence | Dept |
|-----------|-----------|--|-------------------|---|----------------------------------|----------|-------------|-------------------|-----------------------|------|---------------|----------|----------------------|--|--------------|------|
|           |           |  |                   |   |                                  | 5.4. LOC | AL ECONOMIC | DEVELOPM          | ENT (LOWER SD         | BIP) |               |          |                      |  |              |      |

| Priori<br>ty<br>Issue                     | Develo<br>pment<br>Objecti  | Key<br>Performance<br>Indicators/M  | Baseline<br>(2015/20<br>15)   | Annual<br>Targets (   | Project<br>Name                         | Project<br>Description   | Locati<br>on                          | Ward                   | Fundin<br>g<br>Source | Budget<br>16/1617<br>R'000 | Adjustme<br>nt budget   | Start<br>Date | End<br>date   | 3rd Q<br>Targets   | Actual<br>Peformance  | Variance | Reason For<br>Variance | Measures to<br>improve<br>Performance | Portfolio<br>Of<br>Evidence  | Dept |
|---|---|---|---|---|---|--|---------------------------------------|------------------------|-----------------------|----------------------------|-------------------------|---------------|---------------|--|---|----------|------------------------|---------------------------------------|--|------|
|   |   |   |   |   |   | 5.   | 3. MUNI                               | CIPAL FI               | NANCE N               | IANAGEMENT A               | ND VIABILI              | TY (LO        | WER SDI       | BIP)   |   |          |                        |                                       |  |      |
| Reven<br>ue<br>Mana<br>geme<br>nt         | To improve financial manage ment systems to enhance venue base                            | To review the budget related sp 30 june 2017  | Budget<br>related<br>policies<br>were<br>reviewed   | Review 8<br>budget<br>related<br>policies<br>reviewed(<br>Cash<br>Manageme<br>nt Policy,<br>Credit<br>Control<br>Policy,<br>Property<br>Rates<br>Policy,<br>Asset<br>Manageme<br>nt Policy,<br>Inventory<br>Policy, SCM<br>Policy and<br>Budget<br>Policy and<br>Budget<br>Policy and<br>Sudget<br>Policy and<br>Sudget<br>Policy (Coordination | Budget<br>Related<br>policies<br>review | Send the policies for inputs by other department. Present the draft review to management. Submit to council for approval.  | Greater<br>Glyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational  Operational   | Operational Operational | 1/1/2         | 30/6/2<br>017 | Draft Reviewed Reviewed Budget related to submitted to Council policies ( Cash Management Policy, Credit Control Policy, Rates Policy, Asset Management Policy, SCM Policy, Virement Policy, SCM Policy Virement Rolicy Roll Rolicy Roll Roll Roll Roll Roll Roll Roll Rol | Target Achieved. Draft Reviewed Budget Related Poblicles submitted on the council of 31 March 2017. (Cash Management Policy, Property Rates Policy, Asset Inventory Policy, Policy Inventory Rates Policy, Inventory Rates Policy, Inventory Policy, Policy, Policy, Policy Rates Policy, Rates | None     | None N/A               | None                                  | Draft/Fin<br>al Policies<br>(Rates<br>Policy,<br>Tariff<br>Policy,<br>Credit<br>Control<br>Policy,<br>Debts<br>Collection<br>Policy) | B&T  |
| act<br>Mana<br>geme<br>nt                 | improve<br>financial<br>manage<br>ment<br>systems<br>to<br>enhance<br>venue<br>base       | the signing of<br>contracts and<br>SLA by 30<br>June 2017   | Contracts<br>Coordinate<br>d in<br>2015/16  | on of<br>signing of<br>54<br>contracts<br>and SLA by<br>30 June<br>2017   | Managem<br>nt                           | signing of<br>Contracts and SLA<br>of appointed<br>Service Providers   | Giyani<br>Munici<br>pality            | stratio<br>n           | income                | Oper actoris               | opt atom                | 017           | 017           |  | .,,   | .,,,     | .,,                    | .,,                                   | Contracts<br>and<br>signed<br>SLA'S  |      |
| Budge<br>t and<br>Repor<br>ting           | systems<br>to<br>enhance<br>venue<br>base   | To table the<br>draft budget<br>to council by<br>31 March<br>2017   | Draft<br>budget was<br>tabled to<br>council   | Draft<br>budget<br>tabled to<br>council by<br>31 March<br>2017  | Draft<br>budget                         | Collect budget<br>from<br>departments,<br>Consolidate the<br>budget, Present<br>the draft to<br>management,<br>Submit to council<br>for approval   | Greater<br>Giyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational                | Operational             | 1/1/2<br>017  | 31/3/2<br>017 | Draft budget<br>tabled to<br>council   | Target<br>Achieved.Dr<br>aft budget<br>was tabled<br>to council by<br>31 March<br>2017.   | None     | None                   | None                                  | Draft<br>budget<br>and<br>Council<br>Resolutio<br>n  | B&T  |
| Budge<br>t and<br>Repor<br>ting           | To<br>improve<br>financial<br>manage<br>ment<br>systems<br>to                             | To submit the<br>final budget<br>to council by<br>31 May 2017   | Final<br>budget was<br>submitted<br>to council  | Final<br>budget<br>submitted<br>to council<br>by 31 May<br>2017   | Final<br>budget                         | Take the draft<br>budget for public<br>participation with<br>the IDP.<br>Incorporate<br>inputs and submit<br>the budget for  | Greater<br>Giyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational                | Operational             | 1/4/2<br>017  | 31/5/2<br>017 | N/A  | N/A   | N/A      | N/A                    | N/A                                   | Final<br>budget<br>and<br>Council<br>Resolutio<br>n  | B&T  |
| Budge<br>t and<br>Repor<br>ting           | To<br>improve<br>financial<br>manage<br>ment<br>systems<br>to                             | To submit the<br>Financial<br>statements<br>submitted to<br>AG by 31<br>August 2016   | Financial<br>statements<br>was<br>compiled<br>and submit<br>to AG on<br>the 31                      | Financial<br>statements<br>compiled<br>and submit<br>to AG by<br>31 August<br>2016  | Financial<br>statement<br>s             | Compile the<br>financial<br>statement. Review<br>the compiled<br>financial<br>statement. Present<br>to management  | Greater<br>Giyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational                | Operational             | 1/7/2<br>016  | 31/8/2<br>016 |  | N/A   | N/A      | N/A                    | N/A                                   | Copy of<br>Financial<br>statement<br>s   | B&T  |
| Budge<br>t and<br>Repor<br>ting           | To<br>improve<br>financial<br>manage<br>ment<br>systems<br>to<br>enhance<br>venue<br>base | Number of<br>section 71<br>reports<br>submitted to<br>Treasury<br>within 10<br>days after the<br>end of the<br>month by 30<br>June 2017   | 12 Reports<br>submitted<br>in 2015/16   | 12 Section<br>71 Reports<br>to be<br>submitted<br>to<br>Treasury<br>by 30 June<br>2017  | Section<br>71 report<br>submissi<br>on  | Compile the section 71 report.<br>Submit to treasury within<br>10 days after<br>month end.<br>Submit to council<br>for approval.   | Greater<br>Giyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational                | Operational             | 1/7/2<br>016  | 30/6/2<br>017 | Compile 3<br>Section 71<br>reports and<br>submit to<br>Treasury  | Target Achieved. 3 Section 71 reports compiled and submitted to Treasury  | None     | None                   | None                                  | Copy of<br>acknowle<br>dgement<br>of receipt<br>by<br>Treasurie<br>s   | B&T  |
| Suppl<br>y<br>Chain<br>Mana<br>geme<br>nt | To<br>improve<br>financial<br>manage<br>ment<br>systems<br>to<br>enhance<br>venue<br>base | % of tenders<br>adjudicated<br>within 90<br>days of<br>closure<br>period (#<br>tenders<br>adjudicated/#<br>of tenders<br>closed and<br>due for<br>adjudication)<br>by 30 June<br>2017 | 100% (#<br>tenders<br>adjudicate<br>d/# of<br>tenders<br>closed and<br>due for<br>adjudicatio<br>n) | 100% (#<br>tenders<br>adjudicate<br>d/# of<br>tenders<br>closed and<br>due for<br>adjudicatio<br>n) by 30<br>June 2017  | Tender<br>adjudicati<br>on              | Set date for adjudication committee. Adjudicate tenders within timeframe (90 days after closure of the tender). Write adjudication report to the Accounting Officer.                                 | Greater<br>Giyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational                | Operational             | 1/7/2         | 30/6/2<br>017 | 100% (#<br>tenders<br>adjudicated/<br># of tenders<br>closed and<br>due for<br>adjudication<br>)   | Target<br>Achieved.<br>(No tender s<br>for the<br>quarter).   | None     | None                   | None                                  | Monthly<br>Tender<br>Reports   | B&T  |
| Suppl<br>y<br>Chain<br>Mana<br>geme<br>nt | To<br>improve<br>financial<br>manage<br>ment<br>systems<br>to<br>enhance<br>venue<br>base | % quotations<br>processed<br>within 18<br>days after<br>approval by<br>Accounting<br>Officer (# of<br>quotations<br>processed/#<br>of quotations<br>received]by<br>30 June 2017       | 100% (# of<br>quotations<br>processed/<br># of<br>quotations<br>received)                           | 100% (# of<br>quotations<br>processed/<br># of<br>quotations<br>received)<br>by 30 June<br>2017   | Quotation<br>s                          | Set date for<br>quotation<br>committee. Assess<br>the quotation<br>within timeframe<br>(90 days after<br>closure of the<br>tender). Write<br>adjudication<br>report to the<br>Accounting<br>Officer. | Greater<br>Giyani<br>Munici<br>pality | Admini<br>stratio<br>n | Income                | Operational                | Operationa              | 1/7/2         | 30/6/2<br>017 | 100% (# of<br>quotations<br>processed/#<br>of<br>quotations<br>received)   | Target<br>Achieved.<br>100%<br>processed.<br>(????quotati<br>ons<br>processed/?<br>???? of<br>quotations<br>received)   | None     | None                   | None                                  | Quotation<br>s Report  | B&T  |

Municipal Finance Management and Viability

| ty                          | Develo<br>pment<br>Objecti     | Key<br>Performance<br>Indicators/M                        | (2015/20   |  |                                       | Locati<br>on               | Ward    | Fundin<br>g<br>Source | 16/1617     | Adjustme<br>nt budget |       |     | 3rd Q<br>Targets   | Actual<br>Peformance  | Variance | Reason For<br>Variance | Improve | Portfolio<br>Of<br>Evidence                       | 100 |
|-----------------------------|--------------------------------|---|--|--|---------------------------------------|----------------------------|---------|-----------------------|-------------|-----------------------|-------|-----|--|---|----------|------------------------|---------|---|-----|
| Asset<br>Mana<br>geme<br>nt | improve<br>financial<br>manage | GRAP<br>compliant<br>Asset Register<br>by 30 June<br>2017 | Compliant<br>Asset<br>Register<br>was<br>updated |  | acquisitions, Bar<br>code and capture | Giyani<br>Munici<br>pality | stratio | Income                | Operational |                       | 1/7/2 | 017 | register. Capture the expense of the project in progress. When the project is completed the unbundling and capitalisation into the | Achieved.Re<br>ceived new<br>acquisitions,<br>Bar code and<br>captured<br>into the<br>asset<br>register.<br>Captured the<br>expense of<br>the project<br>in progress.<br>unbundling<br>and<br>capitalisatio | None     | None                   |         | Schedules<br>of Asset<br>Register<br>movemen<br>t | B&T |

| Priority<br>Issue/Progra<br>mme | Development<br>Objective  | Key Performance<br>Indicators/Measur<br>able Objective   | Baseline  | Annual<br>Targets  | Project Name  | Project Description   | Location                       | Ward          | Funding<br>Source | Budget<br>16/17R'000 | Adjusted<br>16/17 Budget | Start Date | End date  | 3rd Q Targets   | Actual Peformance  | Variance   | Reason For Variance   | Measures to Improve<br>Performance   | Portfolio Of<br>Evidence  | Dept |
|---------------------------------|---|--|---|--|---|---|--------------------------------|---------------|-------------------|----------------------|--------------------------|------------|-----------|---|--|--|---|--|---|------|
|                                 |   |  |   |  |   |   |                                | 5.5. GOOD GOV | VERNANCE          | AND PUBLIC P.        | ARTICIPATION             | (LOWER SI  | DBIP)     |   |  |  |   |  |   |      |
| Fraud and Anti<br>- Corruption  | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational               | % Fraud and Anti -<br>Corruption cases<br>attended by 30 June<br>2017 (# of cases<br>attended/# of cases<br>reported) by 30 June<br>2017                           |   | 100% (# of<br>cases<br>attended/# of<br>cases<br>reported) by<br>June 2017   | Fraud and Anti -<br>Corruption                                | Investigate allegations of fraud and corruption   | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | 100% (# of cases<br>attended/# of cases<br>reported)  | Target Achieved. No<br>cases reported for<br>period under review   | None   | None  | None   | Case Register   | ММ   |
| Public<br>Participation         | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | To cordinate 310<br>ward committee<br>meetings by 30 June<br>2017  | 210   | 310 Ward<br>Committee<br>meetings<br>coordinated<br>by 30 June<br>2017   | Support services<br>for monthly<br>ward committee<br>meetings | Support services<br>through PPOs to have<br>monthly ward<br>committee meetings<br>in each of 31 wards | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | Coordinate 31 ward<br>committee meetings<br>and submit<br>quarterly ward<br>committees' report<br>to Council. | Target Not Achieved.<br>30 Ward Committee<br>meetings<br>coordinated and 30<br>quarterly ward<br>committee reports<br>submitted to Council | 1 Ward Committee<br>meeting and 1 Ward<br>Committee report | Due to disputes by<br>Communities   | The Council Speaker<br>to intervene  | Minutes,<br>Attendance<br>register,<br>Ward committee<br>quarterly report |      |
| Internal<br>Auditing            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | To submit the three<br>(3) year Internal<br>Audit rolling plan<br>and Annual plan to<br>the Audit Commitee<br>for approval by 30<br>June 2017                      | Three (3) year<br>Internal Audit<br>rolling plan and<br>Annual plan<br>was approved | Submssion of<br>the three (3)<br>year Internal<br>Audit rolling<br>plan and<br>Annual plan<br>to Audit<br>Committee for<br>approval by<br>30 June 2017 | Internal Audit 3<br>Year Plan                                 | Develop the internal<br>audit 3 year plan   | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/4/2017   | 30/6/2017 | N/A   | N/A  | N/A  | N/A   | N/A  | Copy of the plan  | ММ   |
| Internal<br>Auditing            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | % implementation of<br>the Internal Audit<br>Action Plan by 30th<br>June 2017 (# of<br>queries addressed/#<br>of queries in the<br>action plan) by 30<br>June 2017 | 75%<br>implementation<br>in 2015/16   | 100%<br>implementati<br>on of the<br>Internal Audit<br>Action Plan by<br>30 June 2017  | Internal Audit<br>Action Plan                                 | Implementation of the<br>Internal Audit Action<br>Plan  |                                | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | 100% (# of projects<br>executed/# of<br>projects in the action<br>plan)                                       | . 73% of Internal  | 27%  | Internal audit repors<br>are issued by the<br>internal audit on an<br>on-going basis. | Ensure<br>implementation on<br>the actions through<br>accounting at<br>management<br>meetings and ASC. | Internal Audit<br>report to Audit<br>and Performance<br>Committee         | мм   |
| Internal<br>Auditing            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and                                 | % implementation of<br>the AG(SA) action<br>plan by 30 June<br>2017  | 80%<br>implementatiof<br>AG(SA) actional  | 100%<br>implementati<br>on of the<br>AG(SA) action<br>plan by 30<br>June 2017  | AG(SA) action<br>plan   | Implementation of the<br>AG(SA) action plan   | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | 100% (# of queries<br>resolved/# of<br>queries in the action<br>plan)   | Target not Achieved.<br>21% of AGSA Action<br>Plan Implemented   | 79%  | The AGSA reports was receive late.  | Ensure<br>implementation on<br>the actions through<br>accounting at<br>management<br>meetings and ASC. | Progress report   | ММ   |
| Internal<br>Auditing            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public   | # of Audit and<br>Performance Audit<br>Committee meetings<br>held by 30 June<br>2017   | 4   | 4 Audit and<br>Performance<br>Committee to<br>be held by 30<br>June 2017   | Audit and<br>Performance<br>Audit<br>Committee                | Organize Audit and<br>Performance<br>Committee meetings   | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | 1 Audit and<br>Performance<br>Committee   | Target Achieved. 1<br>audit and<br>perfomance<br>committee meeting<br>held   | None   | None  | None   | Minutes,<br>Attendance<br>register,<br>invitations                        | ММ   |
| Internal<br>Auditing            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | # of Audit and<br>Performance Audit<br>Committee Reports<br>developed and<br>submitted to Council<br>by 30 June 2017   | 4   | 4 Audit and<br>Performance<br>Audit<br>Committee<br>Reports<br>developed<br>and submitted<br>to Council by<br>30 June 2017                             | Audit and<br>Performance<br>Audit<br>Committee<br>Reports     | Develop Audit and<br>Performance Audit<br>Committee Reports   | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | 1 Audit and<br>Performance Audit<br>Committee Reports   | Target Achieved. 1<br>Audit and<br>Performance Audit<br>Committee Report<br>developed  | None   | None  | None   | Council<br>resolution,<br>Attendance<br>register                          | ММ   |
| Internal<br>Auditing            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public   | # of Audit Steering<br>Committee<br>meetings held by 30<br>June 2017   | 12 Audit<br>Steering<br>Committee held<br>in 2015/16<br>Financial Year              | 8 Audit<br>Steering<br>Committee<br>meetings held<br>by 30 June<br>2017  | Audit Steering<br>Committee                                   | Organize Audit<br>Steering Committee<br>meetings  | Greater Giyani<br>Municipality | Admistration  | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017 | 2 Audit Steering<br>Committee   | Target Achieved. 2<br>Audit Steering<br>Committee  | None   | None  | None   | Minutes,<br>Attendance<br>register,<br>invitations                        | ММ   |

| Priority<br>Issue/Progra<br>mme                         | Development<br>Objective  | Key Performance<br>Indicators/Measur<br>able Objective   | Baseline                                       | Annual<br>Targets   | Project Name                            | Project Description   | Location                       | Ward         | Funding<br>Source | Budget<br>16/17R'000 | Adjusted<br>16/17 Budget | Start Date | End date   | 3rd Q Targets   | Actual Peformance   | Variance  | Reason For Variance                             | Measures to Improve<br>Performance                           | Portfolio Of<br>Evidence  | Dept |
|---|---|--|--|---|---|---|--------------------------------|--------------|-------------------|----------------------|--------------------------|------------|------------|---|---|---|---|--|---|------|
| Performance<br>Management                               | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | # of organisational<br>performance reports<br>developed and<br>submitted to Council<br>by 30 June 2017   | 8  | 8 organisational performance reports developed and submitted to Council by 30 June 2017           | Quarterly<br>performance<br>reports     | Develop a reporting template and send to departments, Receive completed template and consolidate into one report. Organise SDBIP Management meeting to consider the report. Submit the report to Council for approval.  | Greater Giyani<br>Municipality | Admistration | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017  | 4 (Mid Year Budget<br>and Performance<br>Assessment Report<br>2016/2017 in terms<br>of section 72 MFMA,<br>Draft and Final<br>Annual Report<br>2015/2016,<br>Oversight Report<br>2015/2016) |   | None  | None  | None   | Draft Annual<br>Report, Fourth<br>Quarter SDBIP<br>Report<br>2015/2016,<br>First Quarter<br>SDBIP Report<br>2016/2017, Mid<br>Year<br>Performance<br>Report<br>2016/2017,<br>Oversight, Final<br>Annual Report,<br>Council<br>Resolutions | ММ   |
| Performance<br>Management                               | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | % Section 54/56 Managers with signed performance agreements by 30 June 2017 (# of managers with signed performance agreements/# of managers appointed) by 30 June 2017 |  | 100%(5/5)<br>Secion 54/56<br>Manager<br>signed<br>Performance<br>Agreements<br>by 30 June<br>2017 | Performance<br>agreements               | Develop draft<br>performance<br>agreements. Engage<br>the relevant Section 54/56 Managers.<br>Submit the final<br>performance<br>agreement to<br>Municipal Manager<br>for signing. Submit the<br>signed agreement to<br>MEC for Cooperative<br>Governance Human<br>Settlement and<br>Traditional Affairs. | Greater Giyani<br>Municipality | Admistration | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017  | 100%(5/5) Secion<br>54/56 Manager<br>signed Performance<br>Agreements in<br>2016/17   | Target Achieved.<br>100% (5/5) Section<br>54/56 managers<br>signed Performance<br>Agreements in<br>2016/17                                  | None  | None  | None   | Signed<br>Performance<br>Agreements   | ММ   |
| Performance<br>Management                               | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | # of section 54/56<br>managers individual<br>assessment<br>conducted by 30<br>June 2017  | 2 Assessment<br>conduted in<br>2015/16         | 4 individual<br>assessment<br>for section<br>54/56<br>managers<br>conducted by<br>30 June 2017    | Individual<br>Performance<br>Assessment | Write a memorandum<br>for approval of panel<br>members and dates.<br>Invite the participate<br>Conduct assessment<br>and compile<br>assessment report.  | Greater Giyani<br>Municipality | Admistration | Income            | Operational          | Operational              | 1/7/2016   | 30/6/2017  | 1 (Mid-Year Formal<br>Assessment<br>2016/2017)  | Target Not Achieved.  1 Formal Assessment not Conducted.  | 1( Mid-Year Formal<br>Assesment 2016/17                                   |   | To be coordinated<br>before the end of the<br>financila year | Scorecards,<br>Attendance<br>Register   | ММ   |
| Promote<br>community<br>and<br>environmental<br>welfare | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public   | To award 15<br>bursaries to<br>qualifying learners<br>by 30 June 2017  | 10 Buraries<br>awarded in<br>2015/16           | 15 Bursaries<br>to be awarded<br>qualifying<br>needy<br>learners by 31<br>March 2017              | Bursaries                               | Awarding of bursaries<br>to needy students  | Greater Giyani<br>Municipality | All wards    | Income            | R 150,000            | R 150,000                | 1/7/2016   | 30/6/2017  | Award 15 bursaries<br>to qualifying<br>applicants   | Target Not Achieved.<br>15 Bursaries not  | Awarding of 15<br>Bursaries   | There was a delay<br>with internal<br>processes | To be awarded in<br>May for second<br>semester               | Advert and<br>Letters of<br>bursary awards  | CORP |
| Promote<br>community<br>and<br>environmental<br>welfare | ensure effective<br>public  | # of activities<br>conducted on special<br>programs by 30 June<br>2017 ( HIV/AIDS,<br>Disability, Gender,<br>Child and Old age<br>and Youth)                           | programs                                       | 20 Special<br>Programs<br>organized by<br>30 June 2017  | Special<br>Programs                     | Organize and conduct<br>the special programs<br>undertaken in the<br>different desks of the<br>Special Programs Unit  | Greater Giyani<br>Municipality | All wards    | Income            | 950 000              | 930 000                  | 1/7/2016   | 30/6/2017  | 4 Special Programs<br>to be organized   | Target Achieved. 4<br>Special Progams<br>organized. (<br>HIV/AIDS,<br>Dissability, Youth<br>and Old Age)                                    | None  | None  | None   | Attendance<br>registers,<br>Signed minutes,<br>Invitations,<br>programs<br>Close out report   | ММ   |
| Communicatio<br>n                                       | organizational To develop governance structures and systems that will ensure effective public consultation and organizational discipline          | To review Greater<br>Giyani<br>Communications<br>Strategy by 30<br>September 2016  | Draft<br>Communication<br>Strategy in<br>place | Communicatio<br>n Strategy<br>reviewed<br>by30<br>September<br>2016                               | Review of<br>Communication<br>Strategy  | Submission of the draft commucation strategy to council   | Greater Giyani<br>Municipality | Admistration | Income            | Operational          | Operational              | 1/7/2016   | 30/09/2016 | Submit the Draft<br>Communication<br>Strategy to Council<br>for approval  | Target Not<br>Achieved. Draft<br>Communication<br>Strategyonly went<br>council for noting ,<br>not yet submitted to<br>Council for approval | Submission of the<br>Communication<br>Strategy to Council<br>for approval | Delay ed by<br>Corporate Services<br>department | To be submitted in the last quarter.                         | Approved<br>Communication<br>strategy and<br>council<br>resolution policy<br>and council<br>resolution  | мм   |
| Public<br>Participation                                 | governance  | # of imbizos<br>convened by 30 June<br>2017  | 2 Imbizos held<br>in 2015/16                   | 4 imbizos<br>convened by<br>30 June 2017  | Public<br>Participation                 |   | Greater Giyani<br>Municipality | Admistration | Income            | 300,000              | 300,000                  | 1/7/2016   | 30/06/2017 | 1 Imbizo to be<br>convened  | Target Not Achieved.<br>1 Imbizo not yet<br>convened  | 1 Imbizo  | Due to clashing of events                       | To be coordinated<br>before the end of the<br>financila year | Attendance<br>register and<br>Programme   | ММ   |

|                                      | Development<br>Objective  | Key Performance<br>Indicators/Measur<br>able Objective                  | Baseline  | Annual<br>Targets  | Project Name                           | Project Description  | Location                       | Ward         | Funding<br>Source | Budget<br>16/17R'000 | Adjusted<br>16/17 Budget | Start Date    | End date   | 3rd Q Targets  | Actual Peformance  | Variance | Reason For Variance | Measures to Improve<br>Performance | Portfolio Of<br>Evidence               | Dept |
|--------------------------------------|---|---|---|--|--|--|--------------------------------|--------------|-------------------|----------------------|--------------------------|---------------|------------|--|--|----------|---------------------|------------------------------------|--|------|
| Public<br>Participation              | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public   | # Councilors Report<br>back meetings<br>coordinated by 30<br>June 2017  | 120 Report<br>back meetings<br>held                                 | 124<br>Councillors<br>Report Back<br>meetings<br>convened by<br>30 June 2017                         | Ward Public<br>Report Back<br>meetings | Consult members of<br>the public on service<br>delivery issues | Greater Giyani<br>Municipality | All wards    | Income            | Operational          | Operational              | 1/7/2016      | 30/06/2017 | 31 Councilors<br>Report back<br>meetings Meetings<br>to be coordinated | Target Achieved. 31<br>Councilors Report<br>back meetings<br>Meetings<br>coordinated | None     | None                | None                               | Attendance<br>Registers and<br>Minutes | CORP |
| Public Hearing<br>of MPAC            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational               | # of MPAC Public<br>Hearing to be<br>coordinated by 31<br>March 2017    | 1 MPAC Public<br>hearing<br>conducted on<br>the 23 Feb 2016         | 1 MPAC<br>Public<br>Hearing to be<br>coordinated<br>by 31 March<br>2017                              | MPAC Public<br>Hearing                 | Conduct public<br>hearing of the<br>2015/16 Annual<br>Report   | Greater Giyani<br>Municipality | Admistration | Income            | Operational          | Operational              | 1/7/2016      | 31/03/2017 | Conduct MPAC<br>public Hearing on<br>2015/16 Annual<br>Report          | Target Achieved.<br>MPAC public hearing<br>for 2015/16 Annual<br>Report conducted    | None     | None                | None                               | Attendance<br>registers and<br>Advert  | CORP |
| Customer<br>Satisfaction<br>Survey   | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational               | To conduct<br>Customer<br>Satisfaction Survey<br>by 30 Septmber<br>2016 | New Indicator   | 1 Customer<br>satisfaction<br>Survey<br>conducted by<br>30 September<br>2016                         | Customer<br>Satisfaction<br>Survey     | Conduct Customer<br>Satisfaction Survey                        | Greater Giyani<br>Municipality | All wards    | Income            | Operational          | Operational              | 1/07/201<br>6 | 30/09/2016 | N/A  | N/A  | N/A      | N/A                 | N/A                                | Reports and<br>Quationaires            | ММ   |
| Disaster<br>Response<br>coordination | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational               | % Disaster cases<br>attended to by 30<br>June 2017                      | 100% disaster<br>cases attended                                     | 100% (<br>500)Disaster<br>cases<br>attended as<br>and when<br>need arises by<br>30 June 2017         | Disaster<br>Response<br>coordination   | Attending to disaster cases                                    | Greater Giyani<br>Municipality | All wards    | Income            | Operational          | Operational              | 1/07/201<br>7 | 30/06/2017 | 100% Disaster cases<br>attended as and<br>when need arises             | Target Achieved<br>.100% Disaster<br>cases attended                                  | None     | None                | None                               | Assessment<br>reports                  | ММ   |
| Disaster<br>Response<br>coordination | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational               | recovery projects<br>coordinated by 30<br>June 2017                     | 100% disaster<br>recoevery<br>projects<br>coordinated in<br>2015/16 | 100%(32<br>National<br>Projects)<br>Disaster<br>Recover<br>Projects<br>Cordinated by<br>30 June 2017 | Disaster<br>Recovery<br>Projects       | Coordination of<br>national disaster<br>projects               | Greater Giyani<br>Municipality | All wards    | Income            | Operational          | Operational              | 1/07/201<br>6 | 30/06/2017 | 100% Disaster<br>Recover Projects<br>Cordinated                        | Target Achieved<br>100% Disaster<br>Recover Projects<br>Cordinated                   | None     | None                | None                               | Reports                                | ММ   |
| Disaster risk<br>reduction           | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational               | To develop of<br>Disaster<br>Management Plan by<br>30 June 2017         | Disaster<br>Reponse<br>Framework                                    | 1 Disaster<br>Management<br>Plan<br>developed by<br>30 June 2017                                     | Disaster<br>Management<br>Plan         | Development of the<br>disaster managemnet<br>plan              | Greater Giyani<br>Municipality | All wards    | Income            | 550000               | 550000                   | 1/07/201<br>6 | 30/06/2017 | DM plan draft<br>stakeholder<br>consultation                           | Target Achieved .DM<br>plan draft<br>stakeholder<br>consultation done                | None     | None                | None                               | Copy of<br>approved DM<br>plan         | ММ   |
| DM Awareness<br>Campaigns            | To develop<br>governance<br>structures and<br>systems that will<br>ensure effective<br>public<br>consultation and<br>organizational<br>discipline | # of disaster<br>campaign conducted<br>by 30 June 2017                  | 1 Campaign<br>conducted in<br>2015/16                               | Conduct 4<br>disaster risk<br>reduction<br>awareness<br>campaigns by<br>30 June 2017                 | Disaster<br>Awareness<br>Campaigns     | coordinate disaster<br>campaigns                               | Greater Giyani<br>Municipality | All wards    | Income            | Operational          | Operational              | 1/07/201<br>6 | 30/06/2017 |  | Target Achieved. 1<br>awareness campaign<br>conducted                                | None     | None                | None                               | Reports and<br>Attendance<br>Register  | ММ   |

ACTING MUNICIPAL MANAGER: MATHEBULA P.M

21-Apr-17 DATE